

**Bicycle Pedestrian Advisory Committee  
Project Status Report - Fayette County  
August 5, 2016**

New changes are noted in *italics*

**TRAIL PROJECTS**

**Brighton Rail Trail Phase 4 (RTP)**

**Scope:** Located on the east side of Lexington between Liberty Road and Man O' War Blvd.

**Facility:** Shared use path, approx ½ mile.

**Status:** *KU has reviewed plans and requested changes. Plans and specifications have been sent to Frankfort for approval.*

**Brighton Rail Trail Bridge (CMAQ)**

**Scope:** connects Brighton East Rail Trail with Brighton Rail Trail Phase 4

**Facility:** Bridge overpass, 150 feet

**Status:** *Offers have been made for right of way.*

**Hope Center Trail (Local Fund Balance)**

**Scope:** Coolavin RT to Loudon Ave.

**Facility:** Additional segment of the Legacy Trail between Loudon Ave and Coolavin Rail Trail.

**Status:** *Final plans and specifications to be delivered August 5<sup>th</sup>.*

**Gainesway Trail (CMAQ) Item # 07-3706**

**Scope:** From Tates Creek Schools to Mill Creek Elementary.

**Facility:** Shared use path, approximately 2 miles.

**Status:** *Construction 80% complete.*

**Legacy Trail-4<sup>th</sup> Street Corridor (CMAQ) Item # 07-**

**Scope:** Forth Street from Jefferson Street to North Upper

**Facility:** Streetscape improvements including sidewalks, curb and gutter and bike lanes.

**Status:** *RFQ's received. Consultant to be selected in August.*

**Legacy Trail Phase 3 (TE) Item # 07-3103.00**

**Scope:** Jefferson Street at 5th Street to IMMAG

**Facility:** Protected bike lane; 2 miles. Includes Downtown Segments

**Status:** *Consultant has started final design of project.*

**Legacy Trail Enhancements (TCSP) Item # 07-3107.00**

**Scope:** Legacy Trail enhancement and amenities

**Facility:** Trail head improvement, markers and amenities.

**Status:** 22 of 25 signs installed. *No change*

**Legacy Trail KY Horse Park(CMAQ) Item # 07-**

**Scope:** Legacy Trail through KY Horse Park

**Facility:** Trailhead and shared use trail through the Horse Park starting at the campground.

**Status:** *Construction 75% complete.*

**Town Branch Trail Phase 3 (TE) Item # 07-370x**

**Scope:** From Alexandria Drive to Bizzell Drive.

**Facility:** Shared use path; primary greenway trail, approximately 1 mile. Part of East West Trail.

**Status:** Waiting on Army Corp approval. *No change*

**Town Branch Trail Phase 4 (CMAQ) Item # 07-3708**

**Scope:** From Bizzell Drive to Townley Center.

**Facility:** Shared use path; primary greenway trail, approximately 1/2 mile.

**Status:** Design has started. *No change.*

**Town Branch Trail Phase 5 (CMAQ) Item # 07-3709**

**Scope:** From Townley Center to McConnell's Spring Park.

**Facility:** Shared use path; primary greenway trail, approximately 1 mile.

**Status:** Design has started. *No change*

**Town Branch Trail Phase 6 (CMAQ) Item #07-3710**

**Scope:** From McConnell's Spring Park to Oliver Lewis Way. (Distillery District)

**Facility:** Shared use path; primary greenway trail, approximately 1.5 mile.

**Status:** *Received full funding for construction from a TIGER grant.*

**Town Branch Trail Mid Block Crossing (CMAQ) Item # 07-3702**

**Scope:** Improve sight distance on Old Frankfort Pike for Town Branch Trail

**Facility:** Mid block crossing at McConnell's Springs Drive and Old Frankfort Pike.

**Status:** Plans have been submitted to District 7 for encroachment permit and signal. Right of way acquisition has started. *No change*

**Town Branch Commons (CMAQ, TAP and local bond) Item # 07-**

**Scope:** Midland at Third Street to Rupp Area. Project divided into 4 Zones

**Facility:** Zone 1-Trail from Midland at Third Street to Water Street at Quality

Zone 2-Trail from Water Street at Quality to South Limestone

Zone 3-Trail from South Limestone to South Broadway

Zone 4-Trail from South Broadway to Rupp Arena. .

**Status:** Zone 1 and 2 funded with CMAQ and TAP. Zone 3 and 4 funded with bond. Project Manager selected. *RFQ's requested. Design team to be selected in August.*

**West Hickman South (CMAQ) Item # 07-**

**Scope:** West Hickman to the Jessamine County line.

**Facility:** Shared use trail approximately 0.8 miles.

**Status:** Agreement received. *RFQ's to be requested in August*

## **ROAD PROJECTS**

### **Bike Lane Striping (Local Fund Balance)**

**Scope:** Various streets

**Facility:** add bike lane striping.

**Status:**

### **Clay Mill Road Section 1 (SLX) Item 07-224.10**

**Scope:** Harrodsburg Rd to New Circle Rd

**Facility:** Road improvement project that includes bike lanes and sidewalks

**Status:** Design has started. *No change*

### **Clay Mill Road Section 2C (SLX) Item # 07-224.53**

**Scope:** New Circle Rd to Keithshire Way

**Facility:** Road improvement project that includes bike lanes and sidewalks

**Status:** Working on punch list items. *No change*

### **Forbes Road Turn Lane (CMAQ) Item # 07-**

**Scope:** Forbes Road, Old Frankfort and Manchester Street turn lanes

**Facility:** additional turn lanes and right of way for Town Branch Trail.

**Status:** Waiting on Agreement. *No change*

### **Liberty Winchester Road Intersection (Local TAP and MAP) Item # 07-**

**Scope:** Liberty and Winchester Road Intersection

**Facility:** Signal upgrades, pedestrian improvements and intersection improvements

**Status:** Infrastructure improvements to start in August and signal work waiting on agreement from the Transportation Cabinet. *No change*

### **Liberty/Todds Road - Section 2 (SLX) Item # 07-225.00**

**Scope:** Forest Hill Drive/Andover Forest Drive to Polo Club Blvd

**Facility:** Road improvement project that includes bike lanes and sidewalks

**Status:** Construction has started. *No change*

### **Manchester Street Streetscape (local bond)**

**Scope:** From South Forbes to Newtown Pike Extension.

**Facility:** Streetscape project to include sidewalks and bike lanes.

**Status:** On Hold. *No change*

### **Newtown Pike Extension Phases 2 (SLX) Item # 07-593.00-07.593.14**

**Scope:** Redevelop Southend Park Neighborhood.

**Facility:** Housing development

**Status:** In design. *No change*

### **Newtown Pike Extension Phases 3 (SLX) Item # 07-593.20**

**Scope:** Versailles Road to Broadway.

**Facility:** Road project that includes bike lanes and sidewalks

**Status:** Under construction. *No change*

**Newtown Pike Extension Phases 4 (SLX) Item # 07-593.30**

**Scope:** Continuation to Limestone.

**Facility:** Road project that includes bike lanes and sidewalks

**Status:** In design. *No change*

**Polo Club Blvd Extended (SLX) Item # 07-8507**

**Scope:** Man O War Blvd to Todds Road, design from Deerhaven to Todds

**Facility:** Bike lanes and sidewalk

**Status:** *Project to be let in summer 2016.*

**Rose Street (SLX) Item #07-231**

**Scope:** Rose Lane to Euclid Ave.

**Facility:** Bike lane extension, one block

**Status:** *Construction 80% complete. Project delayed due to utility conflicts.*

**Southland Drive Bike Box Project (local)**

**Scope:** Nicholasville Road to Rosemont Garden

**Facility:** Bike box request to experiment.

**Status:** *Will install the boxes in August.*

**West Loudon Avenue Streetscape (Local TAP) Item # 07-**

**Scope:** North Broadway to North Limestone

**Facility:** Road improvement project that includes bike lanes and sidewalks

**Status:** *Agreement signed and consultant selected.*

**Other Projects**

**School zone Safety (local TAP)**

**Scope:** Various elementary schools

**Facility:** improve school zones

**Status:** Waiting on agreement from Transportation Cabinet. *No change*

**State Road Projects**

**New Circle Road (SPP) Item No.7-113.01**

**Scope:** Versailles Road to Leestown

**Facility:** road widening, new bridge construction to include room for Town Branch Trail. KYTC to build 800 feet of Town Branch Trail.

**Status:** Construction started. *No change*

**New Circle Road (SPP) Item No.7-113.02**

**Scope:** Leestown Road to near Georgetown Road

**Facility:** road widening

**Status:** delayed. *No change*

**New Circle Road (NH and SPP) Item No. 7-366.00**

**Scope:** Georgetown Road to Boardwalk Avenue

**Facility:** road widening including interchange at Newtown Pike, and Legacy Trail bridge over NCR

**Status:** *January letting*

**New Circle Road (STP) Item No. 7-279**

**Scope:** Versailles Road interchange

**Facility:** road widening

**Status:** Construction started. *No change*

**Newtown Pike (STP) Item No. 7-252**

**Scope:** NCR to I 75

**Facility:** road widening

**Status:** On hold. *No change*

**Newtown Pike () Item No. 7-413**

**Scope:** Marriott to I 75 SB ramp

**Facility:** road widening

**Status:** Design funding request submitted. Construction 2017. *no change*

**Richmond Road Access Management (HSIP)**

**Scope:** Richmond Road Corridor

**Facility:** Pedestrian improvements at St. Ann and St. Margaret

**Status:** Waiting on design to start. *No change*

**US 27 Replace L&N Railroad Overpass (STP) Item No. 7-412.00**

**Scope:** replace overpass, improve drainage and typical section on north Broadway

**Facility:** sidewalks and bike lanes

**Status:** in design. R/W in 2018. No construction funding. *No change*

**US 25 (SP) Item No. 7-122.10**

**Scope:** 1,400 feet south of Iron Works to Etter Lane

**Facility:** Road Widening.

**Status:** in design. *No change*

**Sidewalk Projects**

**Euclid Avenue Streetscape (Local funding)**

**Scope:** Rose Street to High/Fontaine

**Facility:** Study for streetscape design.

**Status:** *Design started*

**Southland Drive Sidewalk**

**Scope:** Rosemont Garden to Nicholasville Road

**Facility:** Study to look at adding sidewalks.

**Status:** Design started. *No change*

**Squires Road Sidewalk CMAQ) Item # 07-**

**Scope:** Brookewind Way to Cove Lake Drive

**Facility:** Sidewalk.

**Status:** *Consultant has started design.*

**West Loudon Avenue Sidewalk Project (CMAQ) Item # 07-405**

**Scope:** Newtown Pike to Russell Cave

**Facility:** Sidewalks on both sides of the street where missing.

**Status:** *Bids open August 12<sup>th</sup>. Construction to start in September.*

INACTIVE LIST

**Trail Projects**

**Cardinal Run Park North (unfunded)**

**Scope:** Located on the west side in Cardinal Run Park.

**Facility:** Shared use path; 9,000 feet, loop trail

**Status:** Plans are complete and Parks is reviewing. *No change*

**Chilesburg Trail (unfunded)**

**Scope:** Athens Boonsboro to Hayes Blvd

**Facility:** Shared use path (conversion from old roadway); tertiary greenway trail

**Status:** Waiting on the developer's contractor to begin work. Developer wants to keep the Athens Boonesboro end open for access. This will delay construction of the Hayes Blvd end. Spoke with developer and they still need access. *No change.*

**Lakeside Trail (Jacobson) (unfunded)**

**Scope:** Located near Jacobson Park.

**Facility:** Shared use path; 7,700 feet connects neighborhood to park.

**Status:** Plans are complete and Parks is reviewing. *No change*

**Masterson Station Park Trail (unfunded)**

**Scope:** Located on the west side of Lexington in Masterson Station Park.

**Facility:** Shared use path; 10,400 feet along perimeter of park.

**Status:** Waiting on documents for main trail design; design of new horse crossing (so trail can use existing) is underway. *No change*

**Masterson Station Park Trail Phase 2 (unfunded)**

**Scope:** Located on the west side of Lexington connects to Masterson Station Park.

**Facility:** Shared use path; 5,000 feet, runs through neighborhood.

**Status:** Waiting on documents for main trail design; design of new horse crossing (so trail can use existing) is underway *No change*

**Richmond Road Trail (SLX and private funds)**

**Scope:** From Eagle Creek Drive to Jacobson Park

**Facility:** Shared use path; primary greenway trail, approximately 1 mile

**Status:** Working on right-of-way acquisition on Phase 1B. Property Owner at Yorkshire has indicated that they will not agree to any kind of easement for a trail. *No change*

**South Elkhorn Trail Section 2 (TE and SLX) Item # 07-229.20**

**Scope:** From Joseph Bryan Way to Waveland State Historic Site.

**Facility:** Shared use path; primary greenway trail, 1,700 feet

**Status:** Received confirmation from Law that an agreement from Norfolk Southern is not needed for tunnel. The next step is obtaining an easement from UK. Description has been sent to UK for their review. *No change.*

**South Elkhorn Trail Section 3 (TE and SLX) item 07-229.30**

**Scope:** From Lochdale Terrace to Shillito Park

**Facility:** Shared use path; primary greenway trail, 1,700 feet

**Status:** Consultant has started design. Consultant submitted plans to Norfolk Southern. Mayor sent letter to Norfolk Southern requesting permission for a rail with trail. Tentative approval from NS however; several restrictions will need to be worked out. *No change*

**South Elkhorn Waveland Trail (unfunded)**

**Scope:** Located on the south side of Lexington, connects South Elkhorn Trail to Mill Pond. Part of Waveland Museum Lane

**Facility:** Shared use path; 4,500 feet.

**Status:** Waiting on road closure. *No change*

**Valley Park Trail Phase 2 (unfunded)**

**Scope:** Within Valley Park

**Facility:** Shared use path in park, 1,700 feet, loop trail

**Status:** Parks designing trail. *No change*

**Waveland Trail (developer and MAP)**

**Scope:** From Lochdale Terrace to Wyndham Hills Dr.

**Facility:** Shared use path; primary greenway trail, Includes an abandoned Waveland Museum Lane, approximately 3,000 feet

**Status:** Developer to construct short section and close Waveland Museum Lane. *No change.*

**Road Projects**

**Mt. Tabor Road (Unfunded)**

**Scope:** Service road to Patchen Dr.

**Facility:** Road improvement project that includes bike lanes and sidewalks

**Status:** ROW is being purchased but there is no funding for construction. *No change.*

**Newtown Pike (Unfunded)**

**Scope:** New Circle Road to I 75

**Facility:** Road improvement project. Bike lanes and sidewalk on east side

**Status:** In preliminary design phase. *No change*

**Rosemont Garden Improvements (unfunded)**

**Scope:** railroad to Lafayette Parkway

**Facility:** bike lanes and sidewalk

**Status:** Design on hold. No funding for right of way or construction. *No change.*

**Sidewalk Projects**

**Armstrong Mill Sidewalk (unfunded)**

**Scope:** Tates Creek to Greentree Rd

**Facility:** Sidewalk on north side of roadway

**Status:** Preliminary design complete. *No change.*