MAYOR JIM GRAY



CHARLES H. MARTIN, P.E. DIRECTOR WATER QUALITY

October 26, 2017

Chief, Environmental Enforcement Section Environment and Natural Resources Division U.S. Department of Justice Box 7611 Ben Franklin Station Washington, D.C. 20044-7611 Re: DOJ No. 90-5-1-1-08858

Chief Water Programs Enforcement Branch Environmental Protection Agency Region 4 61 Forsyth Street SW Atlanta, Georgia 30303

RE: Civil Action No. 5:06-cv-386 Lexington-Fayette Urban County Government – Kentucky KPDES Permit Nos.: KY0021491 / KY0021504 / KYS000002 Quarterly Report (July – September 2017)

Dear Sir / Madam:

In accordance with the provisions of Section X, Paragraph 29.A of the above referenced document, the Lexington-Fayette Urban County Government (LFUCG) submits the enclosed July – September 2017 Quarterly Report to provide an update on Consent Decree projects and activities during the past quarter.

If you should have any questions, please contact me at (859) 425-2400.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.



il AM

Signed

10/20/17

Date

Charles H. Martin, P.E., Director Division of Water Quality

Enclosure: 2 copies to Water Programs Enforcement Branch; 1 copy to all other addresses

pc: Director of the Division of Enforcement Department for Environmental Protection 300 Sower Boulevard Frankfort, KY 40601

> Janet Graham, LFUCG Commissioner of Law Dowell Hoskins-Squier, P.E., LFUCG Commissioner of Environmental Quality and Public Works



Consent Decree Quarterly Report



July – September 2017 Quarterly Report Third Quarter 2017

October 26, 2017

Table of Contents CD Quarterly Report Third Quarter 2017 October 26, 2017

- Section I Description of Projects and Activities Conducted During This Quarter
- Section II SSOs During This Quarter
- Section III Description of Projects and Activities Anticipated During Next Quarter
- Section IV Violations
- Section V Additional Information

Section I CD Quarterly Report Third Quarter 2017 October 26, 2017

CD Language:

X. REPORTING REQUIREMENTS AND APPROVAL OF SUBMITTALS

29. Reports.

A. Quarterly Reports.

(i) A description of all projects and activities conducted during the most recently completed calendar quarter to comply with the requirements of this Consent Decree, in Gantt chart or similar format.

LFUCG's Response:

The following two tables provide information on projects and activities conducted during the previous calendar quarter related to the sanitary sewer system. Table 1.1 highlights activities related to the Remedial Measures Plans and the Capacity, Management, Operation and Maintenance Programs; and Table 1.2 shows the schedules for the Remedial Measures Plans projects, including interim milestones and progress to date. Based on guidance provided in a letter from EPA and KDEP to LFUCG dated February 12, 2014, LFUCG may adjust the completion years for the interim milestones. If any interim milestone dates have changed since the previously submitted quarterly report, they are highlighted yellow in Table 1.2.

Following Tables 1.1 and 1.2, Lexington is providing two tables that show the Recurring SSOs from Appendix A of the Consent Decree which have now been abated or relocated. An "Abated SSO" is a Recurring SSO from a manhole or pump station, as set forth in Appendix A of the Consent Decree, which has been "abated" by a repair or construction project and will not overflow during a rain event equal to or less than the design storm. A "Relocated SSO" is a Recurring SSO from a manhole, as set forth in Appendix A of the Consent Decree, which has been either removed from service or no longer overflows due to an adjacent construction project; however, this manhole's SSO has not been "abated" because the SSO was "relocated" to a new manhole or different existing manhole. The new SSO manhole to which the SSO was "relocated" will ultimately be "abated" by a future construction project. The list from Appendix A of the Consent Decree showed 111 Recurring SSO Locations. As of the third quarter of 2017, 48 of these locations have been abated and nine have been relocated. Table 1.3 shows the Recurring Manhole SSOs that have been abated or relocated, and Table 1.4 shows the Recurring Pump Station SSOs that have been abated.

Table 1.1 CD Quarterly Report Third Quarter 2017

Consent Decree Section Number	Work Completed – Third QuarterTask(July 1, 2017 – September 30, 2017)								
		Sanitary Sewer System and WWTP Remedial Me	asures Plan (RMP)						
	Group 1 – Sanitary Sewer System and WWTP RMP (EH, WH, WR)								
VII(15)(G)	Group 2 – Sanitary Sewer System and WWTP RMP (TB, CR)	The EPA and KDEP issued a full approval of the RM on March 18, 2016.	Ps, including the Implementation Schedule dated February 12, 2016,						
	Group 3 – Sanitary Sewer System and WWTP RMP (NE, SE)								
		Table 1.2 includes a list of the RMP projects organize milestones, and indicates the milestones which have b RMP Projects in design during the third quarter of 2017 include the following:	ed by group and sewershed, shows the completion dates for the project been completed to date. RMP Projects under construction during the third quarter of 2017 include the following:						
VII(15)(G)(viii)	Sanitary Sewer System and WWTP RMP Implementation – Project Status	 CR-2 Expansion Area 3 Pump Station CR-3 Expansion Area 3 Force Main CR-4 Expansion Area 3 Trunk CR-5 Shandon Park Trunks CR-6 Winburn Trunk CR-7 Thoroughbred Acres Trunk EH-2 East Hickman Pump Station, Phase 1 EH-3 East Hickman Wet Weather Storage Tank EH-11 Eliminate East Lake Pump Station TB-6 UK Trunk C TB-7 UK Trunk D TB-10 Midland Avenue Trunk, Phase 1 (TBC) TB-11 WWTP-10 Primary Digesters WH-1 WH7 Wet Weather Storage Tank WH-5 Lansdowne South Trunk WH-6 West Hickman Main Trunk D WH-21 WWTP-13 Waste Sludge Holding WH-21 WWTP-17 Scum Facility WR-2 Wolf Run Main Trunk B WR-3 Wolf Run Main Trunk C 	 CR-1 Lower Cane Run Wet Weather Storage Tank SE-1 South Elkhorn Pump Station Upsize TB-11 WWTP-2 Primary Clarifier Equipment WH-3 West Hickman Main Trunk B WH-4 West Hickman Main Trunk C WH-20 West Hickman WWTP Wet Weather Storage Tank WH-21 WWTP-1 Influent Pump Station (with WH-20) WH-21 WWTP-2 Raw Sewage Pump Station (with WH-20) WH-21 WWTP-3 Leaping Weir (with WH-20) WH-21 WWTP-6 Zone 2 Aeration, Phase 2 WH-21 WWTP-7 Clarifier Flow Distribution WH-21 WWTP-18 Non-potable Water System (with WH-20) WH-21 WWTP-20 Odor Control Facilities, Phase 2 (with WH 20) WH-21 WWTP-20 Odor Control Facilities, Phase 2 (with WH 20) CR-9 Lower Griffin Gate Trunk 						

Table 1.1 CD Quarterly Report Third Quarter 2017

Consent Decree Section Number	Task	Work Completed – Third Quarter (July 1, 2017 – September 30, 2017)
		Capacity, Management, Operation and Maintenance (CMOM) Programs
VII(16)	CMOM Programs Self- Assessment	 The CMOM Programs Self-Assessment, dated June 2011, was approved by the EPA and Kentucky EEC on August 17, 2012, without further comment. Work completed or in progress during the third quarter of 2017 is as follows: Continued implementation and tracking of CMOM Self-Assessment activities.
VII(16)(A)	Sewer Overflow Response Plan (SORP)	 The SORP, dated July 2011, was approved by the EPA and Kentucky EEC on August 17, 2012, without further comment. Work completed or in progress during the third quarter of 2017 is as follows: Completed SO5C SORP Annual Review on September 29, 2017. Completed SO6C Update of Appendices G & K on September 15, 2017. Continued implementation and tracking of SORP activities with an emphasis on root cause analysis protocols.
VII(16)(B)	System Capacity Assurance Program (CAP)	 The CAP, dated March 2014, was approved by the EPA and Kentucky EEC on July 3, 2014. Work completed or in progress during the third quarter of 2017 is as follows: Completed rainfall and flow monitoring for the 2017 monitoring season. Analysis of collected data and model verification/recalibration is ongoing. Continued CAP implementation by reviewing/processing capacity requests for flow increases to the LFUCG sewer system in accordance with the System Capacity Assurance Program Plan. Completed Technical Memorandum that summarizes significant inflow sources and recommendations from smoke testing completed on approximately 64,000 LF of gravity wastewater collection system upstream of manholes NE1_117 and NE2_28. Continued to provide modeling support during design of RMP projects and update of the model for other non-RMP sewer improvements completed by LFUCG. Completed review of CAP enabling ordinance with Law Department to verify the ordinance's continued statutory authority for adequate CAP implementation. Expanded hydraulic model to include additional 8-inch and 10-inch sewers in the Town Branch and North Elkhorn Sewersheds. The additional model input is anticipated to clarify sewer hydraulics near model-predicted sanitary sewer overflows (SSOs). Harvested earned credits from sewer improvements completed by LFUCG in 3Q17. Continued implementation and tracking of CAP activities.

Table 1.1 CD Quarterly Report Third Quarter 2017

Consent Decree Section Number	Task	Work Completed – Third Quarter (July 1, 2017 – September 30, 2017)
VII(16)(C)	Fats, Oils, and Grease (FOG) Control Program	 The FOG Control Program, dated December 2011, was approved by the EPA and Kentucky EEC on August 17, 2012, with comment. Work completed or in progress during the third quarter of 2017 is as follows: Completed permitting for all known FSEs, continued to find and permit previously unknown and new facilities. Issued 58 FOG permits and waivers (53 permits, 5 waivers). Continued routine inspections of Food Service Establishments (FSEs) based on risk ranking. Performed 306 FOG inspections (217 permits, 89 waivers). Issued 58 Notices of Violation (NOVs). No enforcement actions issued this quarter. Continued work with the Lexington-Fayette County Health Department (LFCHD) to include FOG training services in LFCHD's Food Manager Certification Classes. Continued implementation and tracking of FOG Control Program activities.
VII(16)(D)	Gravity Line Preventative Maintenance Program (GLPMP)	 The GLPMP, dated December 2011, was approved by the EPA and Kentucky EEC on August 17, 2012, with comment. Work completed or in progress during the third quarter of 2017 is as follows: Continued implementation and tracking of GLPMP activities.
VII(16)(E)	Pump Station Operation Plan for Power Outages (PSOPPO)	 The PSOPPO, dated September 2012, was approved by the EPA and Kentucky EEC on October 3, 2013. Work completed or in progress during the third quarter of 2017 is as follows: Continued implementation and tracking of PSOPPO activities.

Table 1.2 CD Quarterly Report Third Quarter 2017 RMP Project Milestones

					ect Milestones				= Completed Work
Comp	letion de	eadlines are	based on the approved schedule dated Febru	-					= Adjusted Interim
oomp	locion de			adiy 12, 2010.					Milestone
Group	Sewer- shed			Preliminary	Complete	Award	Begin	Complete	Complete
ìro	he	No.	Project Name	Design			Construction	Permitting	Construction
C	S S	NO. 1	Project Name East Hickman EM ¹	2017	Design 2023	Contract 2024	2024	2024	2025
			East Hickman PS, Phase 1	2017	2023	2018	2018	2024	2023
		2	East Hickman PS, Phase 2 ¹	NA	NA	NA	2025	2025	2025
		3	East Hickman WWS Tank	2016	2017	2018	2018	2018	2019
	c	<u>4</u> 5	Overbrook Farm FM Overbrook Farm PS	2021 2020	2021 2020	2022 2021	2022 2021	2022 2021	2022 2022
	East Hickman	6	Overbrook Farm Trunk	2020	2020	2021	2021	2021	2022
	r.	7	Delong Road PS & FM	2022	2022	2023	2023	2023	2024
	읒	8	Armstrong Mill Trunks	2023	2023	2024	2024	2024	2024
	÷	9	Hartland 2 & 3 Trunks	2023	2023	2024	2024	2024	2024
	as	<u>10</u> 11	Hartland 1 Trunk Eliminate East Lake PS	2023 2018	2023 2018	2024 2019	2024 2019	2024 2019	2024 2019
	ш	12	Century Hills Trunk Upsize	2018	2018	2019	2019	2019	2019
		13	East Lake Trunk Upsize	2013	2013	2014	2014	2014	2014
		14	Autumn Ridge Trunk Upsize	2025	2025	2026	2026	2026	2026
		15	Expansion Area #1 Property Acquisition	2020	2020				
ŀ		1	WH7 WWS Tank	2017	2017	2017	2017	2017	2018
		2	West Hickman Main Trunk A	2017	2017	2017	2017	2017	2018
		3	West Hickman Main Trunk B	2016	2016	2017	2017	2017	2017
		4	West Hickman Main Trunk C	2016	2016	2017	2017	2017	2017
		5	Lansdowne South Trunk	2018 2018	2018	2019	2019 2019	2019 2019	2019 2019
		6	West Hickman Main Trunk D Merrick Trunk	2018	2018 2023	2019 2024	2019	2019	2019
		8	Ecton Trunk	2024	2023	2025	2025	2024	2025
		9	Southeastern Hills Trunk	2020	2020	2021	2021	2021	2021
		10	West Hickman Main Trunk E	2022	2022	2023	2023	2023	2023
		11 12	West Hickman Main Trunk F	2023 2025	2023 2025	2024 2026	2024 2026	2024 2026	2024 2026
		12	Sutherland Trunk Idle Hour Trunk	2023	2023	2028	2020	2028	2028
		14	Centre Parkway Trunk	2025	2025	2026	2026	2026	2026
		15	The Island Trunks	2025	2025	2026	2026	2026	2026
		16	Woodhill Trunk	2013	2015	2015	2015	2015	2015
		17 18	Prather Road Trunk Richmond Road Trunk	2025 2025	2025 2025	2026 2026	2026 2026	2026 2026	2026 2026
_		19	Wildwood Park Trunk	2025	2025	2020	2020	2020	2020
1	c	20	WH WWTP WWS Tank	2015	2016	2016	2016	2016	2018
Group	West Hickman		WH WWTP WWS Tank Phase 2	2021	2021	2022	2022	2022	2023
õ	Ř	21	West Hickman WWTP Reliability Upgrades	0010	0040	0040	0040	0040	0040
Ū	i≓	WWTP-1	Influent Pump Station Raw Sewage Pump Station	2018 2018	<u>2018</u> 2018	2018 2018	2018 2018	<u>2018</u> 2018	2018 2018
-	Ĩ.	WWTP-3	Leaping Weir	2018	2018	2018	2018	2018	2018
	/ei	WWTP-4	BPR Improvements	2019	2020	2020	2020	2020	2020
	5	WWTP-5	Zone 1 Aeration	2013	2014	2014	2014	2014	2014
		WWTP-6	Zone 2 Aeration, Phase 1	2013	2014	2014	2014	2014	2014
		WWTP-7	Zone 2 Aeration, Phase 2 Clarifier Flow Distribution	<u>2017</u> 2019	<u>2017</u> 2019	2017 2019	2017 2019	2017 N/A	2017 2019
		WWTP-8	Disinfection	2022	2022	2022	2022	2022	2022
			Dechlorination	2022	2022	2022	2022	2022	2022
			Final Effluent PS	2020	2021	2021	2021	2021	2021
			Return Activated Sludge Pumping Waste Activated Sludge Pumping	2023 2024	2023 2024	2023 2024	2023 2024	2023 2024	2023 2024
			Waste Sludge Holding	2024	2024	2024	2024 2018	2024	2024
		WWTP-14	Waste Sludge Thickening	2025	2025	2025	2025	2025	2025
		WWTP-15	Belt Press Replacement	2021	2021	2021	2021	2021	2021
			Dewatering	2024	2024	2024	2024	2024	2024
			Scum Facility Non-potable Water System	2018 2018	2018 2018	2018 2018	2018 2018	2018 2018	2018 2018
			Emergency Electrical Power	2018	2018	2018	2018	2018	2018
		WWTP-20	Odor Control Facilities, Phase 1	2013	2014	2014	2014	2014	2014
			Odor Control Facilities, Phase 2	2018	2018	2018	2018	2018	2018
		WW [P-21	Road Repair	2026	2026	2026	2026	2026	2026
ł		1	Wolf Run Main Trunk A	2013	2014	2014	2014	2014	2015
		2	Wolf Run Main Trunk B	2013	2014	2014	2014	2014	2015
		3	Wolf Run Main Trunk C	2017	2017	2018	2018	2018	2010
		4	Wolf Run Main Trunk D	2020	2020	2021	2021	2021	2021
	Run	5	Wolf Run Main Trunk E	2020	2020	2021	2021	2021	2021
	Ř	6	Wolf Run Main Trunk F	2021	2021	2022	2022	2022	2022
	Wolf	7	Wolf Run Main Trunk G	2022	2022	2023	2023	2023	2023
	Š	8	Wolf Run WWS Tank	2014	2015	2015	2015	2015	2016
		9	Parkers Mill Trunk	2022	2022	2023	2023	2023	2023
		10 11	Bob O Link Trunk Wolf Run Pump Station	2013 2009	2013	2014 2012	2014 2012	2014	2014 2014
				2009	-	2012	2012	-	2014

Table 1.2 CD Quarterly Report Third Quarter 2017 RMP Project Milestones

Completion deadlines are based on the approved schedule date	d February 12, 2016.

= Completed Work = Adjusted Interim

									Milestone
Group	sewer- shed	No.	Project Name	Preliminary Design	Complete Design	Award Contract	Begin Construction	Complete Permitting	Complete Constructior
		1	Lower Cane Run WWS Tank	2014	2015	2015	2015	2015	2017
		2	Expansion Area 3 PS	2016	2017	2017	2017	2017	2018
		3	Expansion Area 3 FM	2016	2017	2017	2017	2017	2018
		4	Expansion Area 3 Trunk	2017	2017	2018	2018	2018	2018
		5	Shandon Park Trunks	2017	2017	2018	2018	2018	2018
		6	Winburn Trunk	2017	2017	2018	2018	2018	2018
	Cane Run	7	Thoroughbred Acres Trunk	2017	2017	2018	2018	2018	2018
	R	8	Sharon Village PS and FM	2018	2018	2019	2019	2019	2020
	Je	9	Lower Griffin Gate Trunk	2014	2016	2018	2018	2018	2018
	ar	10	Upper Cane Run WWS Tank	2020	2020	2021	2021	2021	2021
	o	11	Cane Run Trunk	2018	2018	2019	2019	2019	2019
		12	Lexmark Trunk A	2019	2019	2020	2020	2020	2020
		13	Lexmark Trunk B	2019	2019	2020	2020	2020	2020
		14	New Circle Trunk A	2020	2020	2021	2021	2021	2021
		15	New Circle Trunk B	2021	2021	2022	2022	2022	2022
		16	Griffin Gate Rehab	2019	2019	2020	2020	2020	2020
		1	Town Branch WWTP WWS Tank	2013	2014	2014	2014	2015	2016
			Town Branch WWTP WWS Tank Phase 2	2023	2023	2024	2024	2024	2025
		2	Town Branch PS Replacement	2018	2019	2019	2019	2019	2019
N		3	Tie-in Lower Cane Run FM	2014	2014	2014	2015	2015	2016
eroup		4	UK Trunk A	2016	2016	2016	2016	2016	2017
Z		5	UK Trunk B (Newtown Pike Extension)	-	-	-	2014	-	2016
2		6	UK Trunk C	2018	2018	2019	2019	2019	2019
פ		7	UK Trunk D	2019	2019	2020	2020	2020	2020
-		8	UK Trunk E	2019	2019	2020	2020	2020	2020
		9	Georgetown Road Trunk	2024	2024	2025	2025	2025	2025
		10	Midland Avenue Trunk, Phase 1 (TBC)	2017	2018	2018	2019	2019	2023
	Town Branch	11	Midland Avenue Trunk, Phase 2 Town Branch WWTP Reliability Upgrades	2022	2022	2023	2023	2023	2023
	an	WWTP-1	Headworks	2015	2016	2016	2016	2016	2016
	Ъ.	WWTP-2	Primary Clarifier Equipment	2018	2018	2018	2018	2018	2018
	L	WWTP-3	Aeration Basins	2020	2021	2021	2021	2021	2021
	Ň		Final Clarifier Equipment, Phase 1	2014	2014	2014	2014	2014	2014
	ĭ	WWTP-4	Final Clarifier Equipment, Phase 2	2024	2025	2025	2025	2025	2025
		WWTP-5	RAS Pump Station	2022	2022	2022	2022	2022	2022
			WAS Pump Station	2026	2026	2026	2026	2026	2026
			Gravity Thickeners	2018	2019	2019	2019	2019	2019
			Disinfection	2024	2024	2024	2024	2024	2024
			Non-potable Water PS	2024	2024	2024	2024	2024	2024
			Primary Digesters	2016	2017	2018	2018	2018	2018
		WWTP-11	Secondary Digesters / Sludge Holding	2019	2020	2020	2020	2020	2020
		WWTP-12	Dewatering	2018	2019	2019	2019	2019	2019
		WWTP-13	Scum Facility	2021	2021	2021	2021	2021	2021
		WWTP-14	Site	2023	2024	2024	2024	2024	2026
		1	North Elkhorn PS WWS Tank	2025	2025	2026	2026	2026	2026
	lkhorn	2	Eastland Trunk	2022	2022	2023	2023	2023	2023
	ho	3	Liberty Road Trunk	2020	2020	2021	2021	2021	2021
	IK	4	Greenbrier #2 PS	2024	2024	2025	2025	2025	2025
0	Ш	5	Greenbrier Trunk	2024	2024	2025	2025	2025	2025
źΙ	ŧ	6	Floyd Drive Rehab	2023	2023	2024	2024	2024	2024
	North	7	Expansion Area 2A Projects	-	-	2012	2012	-	2014
ס –		1	South Elkhorn PS Upsize	2016	2017	2017	2017	2017	2017
÷	ori	2	Mint Lane Trunk	2010	2024	2025	2025	2025	2017
ā	soutn Elkhorn	3	Mint Lane PS	2024	2024	2025	2025	2025	2025
Ŭ	ν III	0		2024	2027	2020	2020	2020	2020
			<u> </u>						

Notes: If a date was not provided for a milestone, then the milestone was completed prior to the creation of this table. ¹The completion dates for these projects were revised per the EPA- and KDEP-approved modification request dated March 13, 2017.

Table 1.3 CD Quarterly Report Third Quarter 2017 Recurring Manhole SSOs Abated/Relocated

Date Abated/ Relocated	CD SSO #	SSO Manhole ID #	Manhole Address	Sewershed	Abated or Relocated	Reason for SSO Abatement/Relocation	New SSO Manhole ID #	Final RMP Project to Enable Abatement
						le Recurring SSOs Abated/Relocated		
8/13/2013	25	TB5_43	410 Rose Lane	Town Branch	Abated	Cross Connection Has Been Removed	N/A	N/A
8/13/2013	26	TB5_46A	457 Woodland	Town Branch	Abated	Cross Connection Has Been Removed	N/A	N/A
8/13/2013	27	TB5_326	146 McDowell Road	Town Branch	Abated	Cross Connection Has Been Removed	N/A	N/A
8/13/2013	28	TB5_344	1004 Slashes Road	Town Branch	Abated	Cross Connection Has Been Removed	N/A	N/A
8/13/2013	49	WH4_54	Zandale Drive	West Hickman	Abated	Zandale Trunk Project / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	50	WH4_32	Zandale Drive	West Hickman	Abated	Zandale Trunk Project / 1 Overflow Reported in 2Q10	N/A	N/A
8/13/2013	51	WH4_65B	Zandale Drive	West Hickman	Abated	Zandale Trunk Project / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	58	WH3_500	Centre Pkwy	West Hickman	Abated	PM Issue / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	73	NE1_90	Hisle Way	North Elkhorn	Abated	Dixie Trunk Project / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	74	NE1_199	Dartmoor Drive	North Elkhorn	Abated	Rehab Project on Dartmoor / Last Reported Overflow 2Q10	N/A	N/A
8/13/2013	75	NE1_84	Chatsworth Drive	North Elkhorn	Abated	Dixie Trunk Project / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	76	NE1_83	Chatsworth Drive	North Elkhorn	Abated	Dixie Trunk Project / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	77	NE1_25	Gayle Drive	North Elkhorn	Abated	Dixie Trunk Project / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	78	CR6_130A	Seventh & Jackson	Cane Run	Abated	Collection System Rehab / 0 Overflows in 11 yrs	N/A	N/A
8/13/2013	79	CR6_132A	Shelby Street	Cane Run	Abated	Manhole Removed From System	N/A	N/A
8/13/2013	80	CR5_201	Edgelawn Avenue	Cane Run	Abated	2001 Sewer Project / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	81	CR4_175	Pierson Drive	Cane Run	Abated	On PM list / Last Reported Overflow 2Q10	N/A	N/A
8/13/2013	83	CR2_161	Pennebaker Drive	Cane Run	Abated	On PM list / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	94	WH10_400	Nicholasville Road	West Hickman	Abated	On PM list / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	96	WR3_103A	Poppy Road	Wolf Run	Abated	On PM list / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	97	NE2_154	Jingle Bell (1454)	North Elkhorn	Abated	On PM list / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	100	TB3_486	Nelson Avenue	Town Branch	Abated	On PM list / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	101	TB5_15	Park Avenue	Town Branch	Abated	Non-Recurring SSO / 1 Reported Overflow 2Q08	N/A	N/A
8/13/2013	102	CR7_134	Stanton Way (1950)	Cane Run	Abated	On PM list / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	103	CR7_125	Newtown Pike	Cane Run	Abated	On PM list / 0 Overflows Reported in 11 yrs	N/A	N/A
8/13/2013	104	CR5_25	Deepwood Drive	Cane Run	Abated	On PM list / Last Reported Overflow 2Q10	N/A	N/A
8/13/2013	105	CR3_18C	Loudon Avenue (115)	Cane Run	Abated	On PM List / 1 Reported Overflow 4Q12	N/A	N/A
8/13/2013	110	TB5_17	443 Oldham Avenue	Town Branch	Abated	Identified as Relief Sewer to Euclid Avenue	N/A	N/A
8/13/2013	111	TB2_33	648 S Broadway	Town Branch	Abated	Cross Connection Has Been Removed	N/A	N/A
				4th Quar	ter 2013 Manho	le Recurring SSOs Abated/Relocated		
						no changes		
				1st Quar	ter 2014 Manho	le Recurring SSOs Abated/Relocated		
						no changes		
				2nd Quar	ter 2014 Manho	le Recurring SSOs Abated/Relocated		
						no changes		
				3rd Quar	ter 2014 Manho	le Recurring SSOs Abated/Relocated		
8/15/2014	108	CR3 51	772 N Broadway	Cane Run	Abated	Plugged 1/30/2014	N/A	N/A
9/30/2014	109	TB5 14	441 Park Avenue	Town Branch	Abated	Determined To Not Be a Cross Connection	N/A	N/A
						le Recurring SSOs Abated/Relocated		
						no changes		
				1st Quar	ter 2015 Manho	le Recurring SSOs Abated/Relocated		
						no changes		

Table 1.3 CD Quarterly Report Third Quarter 2017 Recurring Manhole SSOs Abated/Relocated

Date Abated/ Relocated	CD SSO #	SSO Manhole ID #	Manhole Address	Sewershed	Abated or Relocated	Reason for SSO Abatement/Relocation	New SSO Manhole ID #	Final RMP Project to Enable Abatement
				2nd Qua	rter 2015 Manho	le Recurring SSOs Abated/Relocated		
11/6/2014	106	EH3_90	1165 Mt Rushmore Way	East Hickman	Relocated	Century Hills Trunk Project (EH-12)	EH3-1030	EH WWS Tank (EH-3)
11/10/2014	62	WR4_10	586 Bob-O-Link Road	Wolf Run	Abated	Bob-O-Link Trunk Project (WR-10)	N/A	N/A
11/10/2014	63	WR4_9	586 Bob-O-Link Road	Wolf Run	Abated	Bob-O-Link Trunk Project (WR-10)	N/A	N/A
11/10/2014	64	WR4_25	380 Bob-O-Link Road	Wolf Run	Abated	Bob-O-Link Trunk Project (WR-10)	N/A	N/A
			•	3rd Qua	ter 2015 Manho	le Recurring SSOs Abated/Relocated		
						no changes		
				4th Quar	ter 2015 Manho	le Recurring SSOs Abated/Relocated		
12/19/2014	10	WH7_280	204 St Ann Drive	West Hickman	Relocated	Idle Hour Trunk Project (WH-13)	WH7_931	WH7 WWS Tank (WH-1)
12/19/2014	11	WH7_294	209 St Ann Drive	West Hickman	Relocated	Idle Hour Trunk Project (WH-13)	WH7_941	WH7 WWS Tank (WH-1
12/19/2014	12	WH7_295A	209 St Ann Drive	West Hickman	Relocated	Idle Hour Trunk Project (WH-13)	WH7_958	WH7 WWS Tank (WH-1)
9/30/2015	5	WH7_97E	2401 Richmond Road	West Hickman	Abated	Woodhill Trunk Project (WH-16)	N/A	N/A
12/19/2015	3	WH7_98	2399 Richmond Road	West Hickman	Relocated	Woodhill Trunk Project (WH-16)	WH7_982	WH7 WWS Tank (WH-1)
12/19/2015	4	WH7_97G	2399 Richmond Road	West Hickman	Relocated	Woodhill Trunk Project (WH-16)	WH7_982	WH7 WWS Tank (WH-1)
12/19/2015	6	WH7_103	2350 Woodhill Shopping	West Hickman	Relocated	Woodhill Trunk Project (WH-16)	WH7_991	WH7 WWS Tank (WH-1)
12/19/2015	7	WH7_35A	2300 Richmond Road	West Hickman	Relocated	Woodhill Trunk Project (WH-16)	WH7_982	WH7 WWS Tank (WH-1)
12/19/2015	8	WH7_36	2300 Richmond Road	West Hickman	Relocated	Woodhill Trunk Project (WH-16)	WH7_982	WH7 WWS Tank (WH-1)
	•		•	1st Quar	ter 2016 Manho	le Recurring SSOs Abated/Relocated		
3/31/2016	30	Basement	245 Radcliffe Road	Cane Run	Abated	Backtrap Valve Installed in 2000	N/A	N/A
3/31/2016	31	Basement	209 Radcliffe Road	Cane Run	Abated	Former Maintenance Issue	N/A	N/A
3/31/2016	32	Basement	236 Chenault Road	Town Branch	Abated	Backtrap Valve Installed in 2003 to Address Surface Water Flooding	N/A	N/A
			•	2nd Qua	rter 2016 Manho	le Recurring SSOs Abated/Relocated		
						no changes		
				3rd Qua	ter 2016 Manho	le Recurring SSOs Abated/Relocated		
						no changes		
				4th Quar	ter 2016 Manho	le Recurring SSOs Abated/Relocated		
						no changes		
				1st Quar	ter 2017 Manho	le Recurring SSOs Abated/Relocated		
1/18/2017	N/A*	TB5_102A	1100 Nicholasville Road	Town Branch	Abated	Cross Connection Has Been Removed	N/A	N/A
				2nd Qua	rter 2017 Manho	le Recurring SSOs Abated/Relocated		
6/30/2017	99	TB1_155	Manchester Avenue	Town Branch	Abated	UK Trunk A Project (TB-4)	N/A	N/A
				3rd Qua	ter 2017 Manho	le Recurring SSOs Abated/Relocated		
						no changes		

*During the development of the RMP, LFUCG determined, via the hydraulic model, that manhole TB5_102A surcharged to the point that it would be in violation of the Capacity Assurance Program. During the third quarter of 2014, LFUCG determined that manhole TB5_102A was a cross connection and has reported it as such since then. Although this manhole is not included in Appendix A of the Consent Decree, LFUCG has completed a non-RMP capital project to remove this cross connection and now considers this manhole to be abated.

Table 1.4 CD Quarterly Report Third Quarter 2017 Recurring Pump Station SSOs Abated

Date Abated	CD SSO #	Pump Station Name	Pump Station Address	Sewershed	Reason for Recurring SSO Abatement
		3rd Quarter	2013 Pump Station Recu	rring SSO Abate	ement
8/13/2013	1	South Elkhorn	2500 Bowman Mill Road	South Elkhorn	Capital Project Constructed New Pump Station
8/13/2013	2	North Elkhorn	2201 Elkhorn Road	North Elkhorn	Capital Project Constructed New Pump Station
8/13/2013	16 Deep Springs 469 Anniston Drive North Elkhorn Capital Project Constructed New Pump Station				
8/13/2013	17	Dixie	1459 Huntsville Drive	North Elkhorn	Capital Project Constructed New Pump Station
8/13/2013	92	Bluegrass Field	1031 Air Freight Drive	South Elkhorn	Capital Project Constructed New Pump Station
		4th Quarter	2013 Pump Station Recu	rring SSO Abate	ement
			no changes		
		1st Quarter	2014 Pump Station Recu	rring SSO Abate	ement
			no changes		
		2nd Quarte	r 2014 Pump Station Recu	rring SSO Abat	ement
			no changes		
			2014 Pump Station Recu		
8/15/2014	88	Greenbrier #1	3770 Katkay Drive	North Elkhorn	Decommissioned
			2014 Pump Station Recu		
10/3/2014	18	Wolf Run	755 Enterprise Dr	Wolf Run	Capital Project Constructed New Pump Station
10/3/2014	24	Man-O-War	2079 Bryant Rd	North Elkhorn	Decommissioned
10/3/2014	91	Hamburg Farm	1936 Pavillion Way	North Elkhorn	Rehabilitated
		1st Quarter	2015 Pump Station Recu	rring SSO Abate	ement
			no changes		
		2nd Quarte	r 2015 Pump Station Recu	rring SSO Abat	ement
			no changes		
		3rd Quarter	2015 Pump Station Recu	rring SSO Abate	ement
			no changes		
		4th Quarter	2015 Pump Station Recu	rring SSO Abate	ement
			no changes		
		1st Quarter	2016 Pump Station Recu	rring SSO Abate	ement
			no changes		
		2nd Quarte	r 2016 Pump Station Recu	rring SSO Abat	ement
			no changes		
		3rd Quarter	2016 Pump Station Recu	rring SSO Abate	ement
			no changes		
		4th Quarter	2016 Pump Station Recu	rring SSO Abate	ement
			no changes		
		1st Quarter	2017 Pump Station Recu	rring SSO Abate	ement
			no changes		
		2nd Quarte	r 2017 Pump Station Recu	rring SSO Abat	ement
			no changes		
		3rd Quarter	2017 Pump Station Recu	rring SSO Abate	ement
			no changes		

The following two tables provide information on projects and activities conducted during the last calendar quarter related to the storm sewer system. Table 1.5 highlights various Stormwater Quality Management Program (SWQMP) activities and Table 1.6 shows the Performance Standards with deadlines during the previous quarter.

Table 1.5CD Quarterly ReportThird Quarter 2017Stormwater Quality Management Program

1.	Performance Standards – see Table 1.6 highlighting the status of the Performance Standards with monthly and twice annually deadlines.					
2.	Stormwater Quality Management Program – LFUCG continued implementing its <u>Stormwater Quality Management Program</u> , dated June 1, 2016.					
3.	Water Quality Management Fee Implementation – Ongoing Stormwater Quality Projects Incentive Grant Program grants continued as scheduled and some were completed. Grant award agreements were forwarded to the Urban County Council for award as they were executed. The Water Quality Fees Board met on July 13, 2017. The Board selected FY 2018 Class A and Class B Education grant recipients. Class B Infrastructure grant applications were due on July 28, 2017.					
4.	Public Education and Outreach –					
	• Department of Environmental Quality and Public Works (EQPW) staff hosted displays about stormwater and/or water quality issues such as pet waste and litter at the July 4th parade, Green Night at the Lexington Legends on July 8th, the Water for Life event at Jacobson Park on July 9th, the Cane Run Watershed Festival on September 16th, and the Green Acres Neighborhood Festival on September 23rd.					
	• Businesses participating in the Green Check program were recognized at a ceremony held at Klausing Group on September 28th. Green Check is a certification program that promotes green initiatives and sustainable practices. The Green Check program was also highlighted on A Greener Bluegrass in September.					
	The database of people wanting to receive information from LFUCG's Division of Water Quality continued to be updated.					
	The website continued to be updated.					
	EQPW staff conducted a public meeting at the Waterford Neighborhood's					

	Public Education and Outreach (cont'd) –					
	Clubhouse on August 28th to discuss a greenway project, including stream buffers.					
	 Annual SWQMP training for the Planning Commission was held on September 21st. 					
5.	Public Involvement and Participation –					
	• EQPW staff and consultants gave several presentations on Lexington's stormwater program at the Kentucky-Tennessee Water Professionals Conference held in Lexington in July that was attended by professionals in the water, wastewater, and stormwater industry. Presentations given covered Lexington's Consent Decree, Flood Mitigation Plan, Stormwater Incentive Grant Program, and the MS4 SWQMP.					
	 Three inaugural West Hickman Watershed Council meetings co-hosted by LFUCG were held in September. 					
	Storm drain stenciling continued.					
	The Stormwater Stakeholder Advisory Committee met on August 31st.					
6.	Illicit Discharge Detection and Elimination – During the third quarter of 2017, 62 IDDE investigations were completed and 27 investigations were initiated or are ongoing and in monitoring status. Three responsible parties received NOVs and one party was referred to the Division of Environmental Services for civil citation. LFUCG sent 66 letters during the quarter to residents and IDDE responsible parties regarding stormwater pollution education with pertinent ordinance and cleanup information. Dry Weather Screening was completed at 168 Major Outfalls through the end of the quarter. The results from the Dry Weather Screening have triggered 31 illicit discharge investigations year-to-date.					
7.	Construction Site Stormwater Runoff Control – Monthly inspections of active construction sites and twice-monthly inspections of targeted construction sites continued.					
8.	Post-Construction Stormwater Management in New Development and Redevelopment – Inspections of detention basins, retention ponds, stormwater control devices, and critical culverts continued. 29 water quality BMPs at seven sites were added to the inventory during the third quarter.					

9.	 Pollution Prevention for Municipal Operations – LFUCG's Suntree units, Stormceptors, and other stormwater quality control BMPs were inspected and maintained, as needed. LFUCG continued a quarterly highlight of a Greenworks Guide on its intranet during the third quarter. Contractors removed over 30 tons of litter and debris from streams, drainageways, and public rights-of-way at 25 locations during the third quarter.
10.	Industrial Facility Stormwater Pollution Prevention – 16 industrial facilities were inspected during the third quarter.
11.	Water Quality Monitoring – Monitoring this quarter included quarterly dry and wet weather stream sampling. Sampling and data collection continued in Cane Run for the Watershed-Focused Monitoring Program, including the Summer Phase 2 Screening, Stream Corridor Characterizations, and Stream Biological collections. Phase 1 Screening for the South Elkhorn watershed began during the third quarter and included two training sessions for volunteers.
12.	Reporting and Recordkeeping – The <u>MS4 Permit Annual Report for Calendar Year 2016</u> was submitted on July 13, 2017. Ongoing recordkeeping continued.
13.	TMDLs and Impaired Waters – Work continued to develop a list of appropriate BMPs for potential implementation.

Table 1.6CD Quarterly ReportThird Quarter 2017Status of Consent Decree MS4 Performance Standards as of 9/30/17

	MS4 Performance Standard	Completion Schedule	Status	Comparison of Actual Performance to Performance Standard
CS-6	Commencing with the first full calendar month after entry of the Consent Decree, conduct monthly inspections of at least 90% of active construction sites with reasonable potential to discharge to the MS4.	First Full Calendar Month After CD Effective Date	Completed, but will reoccur monthly.	LFUCG met the 90% requirement each month of the third quarter of 2017 (99.2% for July, 100% for August, and 100% for September).
PPRC-14	Commencing with the first full calendar month after entry of the Consent Decree, ensure the inspection of at least 90% of the publicly- and privately-owned detention basins with reasonable potential to discharge pollutants to the MS4 at least two times a year.	First Full Calendar Month After CD Effective Date	In process, occurs twice annually.	LFUCG is on target to meet the 90% requirement for the second round of inspections in 2017. As of September 30, 2017, 966 out of 1,210 detention basins have been inspected.
PPRC-15	Commencing with the first full calendar month after entry of the Consent Decree, ensure the inspection of at least 90% of the publicly- and privately-owned retention ponds with reasonable potential to discharge pollutants to the MS4 at least once a month.	First Full Calendar Month After CD Effective Date	Completed, but will reoccur monthly.	LFUCG met the 90% requirement each month of the third quarter of 2017 (100% for all three months). As of September 30, 2017, there were 96 retention ponds on the inventory.
PPRC-16	Commencing with the first full calendar month after entry of the Consent Decree, ensure the inspection of at least 90% of the culverts in Appendix LL of the SWQMP for clogging and excessive buildup of sediment at least once a month and within three days of a rainfall of 1 inch or more in a calendar day.	First Full Calendar Month After CD Effective Date	Completed, but will reoccur monthly.	LFUCG met the 90% requirement for the monthly inspections for the third quarter of 2017 (100% for all three months). Additionally, there were three rain events during this quarter with greater than 1" of rainfall in a calendar day (7/27, 8/22, and 9/1). LFUCG completed a round of inspections within three working days of each event and inspected 100% of the locations each time. The critical culvert inventory has 44 locations as of September 30, 2017.

Table 1.7 provides information on progress completed during the last calendar quarter related to the implementation of the Supplemental and Commonwealth Environmental Projects required by the Consent Decree.

Table 1.7CD Quarterly ReportThird Quarter 2017Supplemental and Commonwealth Environmental Projects

Т

J-1	Coldstream Park Stream Corridor Restoration and Preservation SEP – Grading and earthwork of the stream channel continued during the third quarter. Wetlands #1 and #2 were constructed and the areas were stabilized with seed. KDOW conducted a site inspection on August 25, 2017, and determined that the project was compliant with its Water Quality Certification (WQC#2016-082-1).
J-2	Green Infrastructure SEP – Complete. LFUCG submitted the SEP Completion Report to the EPA and Kentucky EEC on June 29, 2012.
K-1	Blue Sky Package Treatment Plant Elimination Project – Complete.
К-2	 Flooding Evaluation Project – The demolition of 1653 Gayle Drive is pending. Wilson Downing Tributary design and right-of-way acquisition continued during the third quarter. This project is being coordinated with RMP Project WH-5 Lansdowne South Trunk. Investigation and design continued on the Southland stormwater project during the third quarter. The hydrologic and hydraulic (H&H) modeling is substantially complete and design concepts are being developed.

Section II CD Quarterly Report Third Quarter 2017 October 26, 2017

CD Language:

X. REPORTING REQUIREMENTS AND APPROVAL OF SUBMITTALS

29. Reports.

A. Quarterly Reports.

(ii) The date, locations, estimated volume, and cause (if known) of all SSOs for the most recently completed quarter; a cumulative accounting of the estimated reduction in volume and in number of occurrences of SSOs and Unpermitted Bypasses.

LFUCG's Response:

The attached tables provide information related to SSOs and Unpermitted Bypasses during the most recently completed calendar quarter. The following is a list of the tables included:

- Table 2.1: 3rd Quarter 2017 SSO Overview
- Table 2.2: 3rd Quarter 2017 Manhole Overflows sorted chronologically
- Table 2.3: 3rd Quarter 2017 Manhole Overflows sorted by cause
- Table 2.4: 3rd Quarter 2017 vs. 3rd Quarter 2016 and 2nd Quarter 2017 (provides a listing of individual overflow locations and lists the number of overflows for each specific location and cause for each quarter)
- Table 2.5: 3rd Quarter 2017 Pump Station Overflows and Bypasses sorted chronologically
- Table 2.6: 3rd Quarter 2017 vs. 3rd Quarter 2016 and 2nd Quarter 2017 (provides a listing of individual overflow/bypass locations and lists the number of overflows for each specific location and cause for each quarter)
- Table 2.7: 3rd Quarter 2017 WWTP Unpermitted Bypasses

Table 2.1 CD Quarterly Report Third Quarter 2017 SSO Overview

	3rd Quarter 2017 SSO Report Comparative Overview										
Source	Number of Overflows 3rd QTR 2017	Number of Overflows 3rd QTR 2016	Number of Overflows 2nd QTR 2017	Total Estimated Overflow Volume (gallons) 3rd QTR 2017	Total Estimated Overflow Volume (gallons) 3rd QTR 2016	Total Estimated Overflow Volume (gallons) 2nd QTR 2017					
Manhole Overflows^	12	22	47	72,254	155,565	11,256,326					
Pump Station Overflows and/or Bypasses	10	8	23	1,406,346	1,636,095	6,009,480					
WWTP Unpermitted Bypasses	0	0	1	0	0	60,000					
Cumulative Totals	22	30	71	1,478,600	1,791,660	17,325,806					

[^]Includes 2 Basement Backups in 3Q17, 0 Basement Backups in 3Q16, and 8 Basement Backups in 2Q17.

	Quarterly Lie	quid Precipitation	n (in inches)	
Quarter	July	August	September	Total Cumulative
3rd Qtr 2017	5.32	5.07	3.74	14.13
3rd Qtr 2016	4.98	6.54	1.67	13.19
	April	May	June	Total Cumulative
2nd Qtr 2017	1.75	5.73	5.73	13.21
Note: Quarterly Liqu	uid Precipitation re	adings were acqu	ired from the Un	iversity of Kentucky
	Agricultural Weat	her Center at the f	ollowing website	e
http	p://wwwagwx.ca.u	ky.edu/cgi-bin/ky	_clim_data_www	w.pl

• • •	Quarterly Significant Precipitation Events								
Date Inches in 24-hour Period									
7/4/2017	0.94								
7/28/2017	1.28								
8/22/2017	1.07								
9/1/2017	1.70								

Note: Quarterly Significant Precipitation Events were acquired from the University of Kentucky Agricultural Weather Center at the following website: http://wwwagwx.ca.uky.edu/ cgi-bin/ky_clim_data_www.pl

Table 2.2 CD Quarterly Report Third Quarter 2017 Manhole Overflows

		3rd Quarter 2017 San	itary Sewer Overflows (Manholes)				
Date	MH ID #	Address	Address Sewershed Cause Estimated Volume (gallons)			Appendix A or Revised Table A-1a*		
7/3/2017	WR2_150	1324 Bordeaux Dr	Wolf Run	Debris	200	-	-	-
7/7/2017	CR4_15	1502 Russell Cave Rd	Cane Run	Sustained Rain Event	12,000	Appendix A	82	CR-14
7/9/2017	NE1_181C	1055 Industry Rd	North Elkhorn	Debris	150	-	-	-
7/24/2017	TB1_150B	1004 Jane St	Town Branch	Debris	425	-	-	-
7/30/2017	WH3_199	800 Malabu Dr	West Hickman	Grease	550	-	-	-
8/5/2017	NE1_132	1143 Floyd Dr	North Elkhorn	Roots	2,250	-	-	-
8/10/2017	Basement	1199 Mt Rushmore Way	East Hickman	Break	560	-	-	-
8/22/2017	WH3_202A	420 Redding Rd	West Hickman	Debris	5,000	-	-	-
9/1/2017	WH7_37	2300 Richmond Rd	West Hickman	Sustained Rain Event	33,000	-	-	WH-1
9/24/2017	TB7_605	524 Green Valley Dr	Town Branch	Roots	5,750	-	-	-
9/25/2017	Basement	3401 Freeland Dr	West Hickman	Roots	869	-	-	-
9/25/2017	NE1_118	708 Dartmoor Ct	North Elkhorn	Debris	11,500	-	-	-
		Total 12 Overflows		Total Estimated Overflow Volume	72.254			

* Appendix A refers to Appendix A of the Consent Decree which lists the locations of recurring SSOs and unpermitted discharges. Revised Table A-1a refers to a list of additional known SSOs which were not included in Appendix A of the Consent Decree, but that will be addressed by the RMP projects.

Table 2.3CD Quarterly ReportThird Quarter 2017Manhole Overflows - Sorted by Cause

		3rd Quarter 2017 Sanitary Sewer Ov	verflows (Manholes)	
Date	MH ID #	Address	Sewershed	Cause	Estimated Overflow Volume (gallons)
		Break			
8/10/2017	Basement	1199 Mt Rushmore Way	East Hickman	Break	560
		Total Overflows	1	Total Estimated Overflow Volume	560
		Debris In Line/Block	kage	•	
7/3/2017	WR2_150	1324 Bordeaux Dr	Wolf Run	Debris	200
7/9/2017	NE1_181C	1055 Industry Rd	North Elkhorn	Debris	150
7/24/2017	TB1_150B	1004 Jane St	Town Branch	Debris	425
8/22/2017	WH3_202A	420 Redding Rd	West Hickman	Debris	5,000
9/25/2017	NE1_118	708 Dartmoor Ct	North Elkhorn	Debris	11,500
		Total Overflows	5	Total Estimated Overflow Volume	17,275
		Grease	•		
7/30/2017	WH3_199	800 Malabu Dr	West Hickman	Grease	550
		Total Overflows	1	Total Estimated Overflow Volume	550
		Roots	•		
8/5/2017	NE1_132	1143 Floyd Dr	North Elkhorn	Roots	2,250
9/24/2017	TB7_605	524 Green Valley Dr	Town Branch	Roots	5,750
9/25/2017	Basement	3401 Freeland Dr	West Hickman	Roots	869
		Total Overflows	3	Total Estimated Overflow Volume	8,869
		Sustained Rain Eve	ent	•	
7/7/2017	CR4_15	1502 Russell Cave Rd	Cane Run	Sustained Rain Event	12,000
9/1/2017	WH7_37	2300 Richmond Rd	West Hickman	Sustained Rain Event	33,000
		Total Overflows	2	Total Estimated Overflow Volume	45,000
		All Causes Overflows	12	All Causes Total Estimated Overflow Volume	72,254

Table 2.4 CD Quarterly Report Third Quarter 2017

vs.

Third Quarter 2016 and Second Quarter 2017

	3rd Quarter 2017 vs. 3	Brd Quarter 2016 and 2nd Quart	er 2017 Sanitary Sewer Overflows	s (Manholes)		
MH ID #	Address	Sewershed	Cause	Number of Overflows 3rd QTR 2017	Number of Overflows 3rd QTR 2016	Number of Overflows 2nd QTR 2017
Basement	309 Ohio St	Town Branch	Debris	0	0	1
Basement	205 Cochran Rd	Town Branch	Sustained Rain Event	0	0	1
Basement	209 Cochran Rd	Town Branch	Sustained Rain Event	0	0	1
Basement	216 St Ann Dr	West Hickman	Sustained Rain Event	0	0	1
Basement	766 Sandpiper Ct	Cane Run	Sustained Rain Event	0	0	1
Basement	2063 New Orleans Dr	North Elkhorn	Sustained Rain Event	0	0	1
Basement	208 Catalpa Rd	Town Branch	Sustained Rain Event	0	0	1
Basement	206 Catalpa Rd	Town Branch	Sustained Rain Event	0	0	1
Basement	1199 Mt Rushmore Way	East Hickman	Break	1	0	0
Basement	3401 Freeland Dr	West Hickman	Roots	1	0	0
CR4_15	1502 Russell Cave Rd	Cane Run	Sustained Rain Event	1	0	1
CR4_8	444 Cane Run Rd	Cane Run	Sustained Rain Event	0	0	1
CR6_178_CR6_175	462 Breckenridge St	Cane Run	Grease	0	1	0
CR6_23A_CR6_23	716 North Broadway	Cane Run	Grease	0	1	0
EH3_377	3297 Featherston Dr	East Hickman	Sustained Rain Event	0	0	1
EH4_1005	204 Mousas Way	East Hickman	Roots	0	1	0
EH5_416A	1956 Bryant Rd	East Hickman	Roots	0	1	0
EH6_676C	1102 Oatlands Park	East Hickman	Break	0	1	0
MH1A	700 Southpoint Dr	West Hickman	Sustained Rain Event	0	0	1
MH2	700 Southpoint Dr	West Hickman	Sustained Rain Event	0	0	1
MH3	700 Southpoint Dr	West Hickman	Sustained Rain Event	0	0	1
NE1_118	708 Dartmoor Ct	North Elkhorn	Debris	1	0	0
NE1_132	1143 Floyd Dr	North Elkhorn	Sustained Rain Event	0	0	1
NE1_132	1143 Floyd Dr	North Elkhorn	Roots	1	0	0
NE1_181C	1055 Industry Rd	North Elkhorn	Debris	1	0	0
NE1_356A	1505 Auburn Ct	North Elkhorn	Debris	0	0	1
NE1_3I_NE1_3H	2296 Thunderstick Dr	North Elkhorn	Break	0	1	0
NE2_153	1454 Jingle Bell Ln	North Elkhorn	Grease	0	1	0
PS_LCR_LCR_ARV1	2250 Spurr Rd	Cane Run	Break	0	0	5
SE2_202	3601 Rabbits Foot Trl	South Elkhorn	Debris	0	0	1
SE2_6137	3273 Blenheim Way	South Elkhorn	Sustained Rain Event	0	0	1
SE2_850	3213 Drayton Pl	South Elkhorn	Grease	0	1	0
SE5 891	3558 Juliann Cir	South Elkhorn	Debris	0	0	1

Table 2.4 CD Quarterly Report Third Quarter 2017

vs.

Third Quarter 2016 and Second Quarter 2017

	3rd Quarter 2017 vs. 3rd Quar	rter 2016 and 2nd Quar	ter 2017 Sanitary Sewer Overflows	(Manholes)		
MH ID #	Address	Sewershed	Cause	Number of Overflows 3rd QTR 2017	Number of Overflows 3rd QTR 2016	Number of Overflows 2nd QTR 2017
TB1_150B	1004 Jane St	Town Branch	Debris	1	0	0
TB2_186A	451 Chair Ave	Town Branch	Break	0	2	0
TB3_1137	250 Lewis St	Town Branch	Sustained Rain Event	0	0	1
TB3_611	727 Hambrick Ave	Town Branch	Grease	0	1	0
TB3_96B_TB3_96A	205 North Upper St	Town Branch	Grease	0	1	0
TB4_73	150 Grand Blvd	Town Branch	Debris	0	0	1
TB5_47C	401 Columbia Ave	Town Branch	Roots	0	1	0
TB7_605	524 Green Valley Dr	Town Branch	Roots	1	0	0
WH1_51	**3770 Forest Green Dr (Belleau Wood Pk)	West Hickman	Sustained Rain Event	0	0	1
WH1_757_WH1_756	3933 Crosby Dr	West Hickman	Grease	0	1	0
WH10_2	769 Rainwater Dr	West Hickman	Sustained Rain Event	0	0	1
WH2_181	3501 Laredo Dr	West Hickman	Sustained Rain Event	0	0	1
WH2_419Z	3665 Niles Ct	West Hickman	Sustained Rain Event	0	0	1
WH3_144	3051 Kirklevington Dr	West Hickman	Sustained Rain Event	0	0	1
WH3_148A	3051 Kirklevington Dr	West Hickman	Sustained Rain Event	0	0	1
WH3_199	800 Malabu Dr	West Hickman	Grease	1	0	0
WH3_202A	420 Redding Rd	West Hickman	Debris	1	0	0
WH3_56	3051 Kirklevington Dr	West Hickman	Sustained Rain Event	0	0	1
WH3_658	3422 Greentree Rd	West Hickman	Sustained Rain Event	0	0	1
WH4_78E	428 Greenbriar Rd	West Hickman	Grease	0	1	0
WH5_45A	3134 Montavesta Rd	West Hickman	Sustained Rain Event	0	0	1
WH6_24	3416 Heritage Pl	West Hickman	Debris	0	0	1
WH6_645	2309 The Woods Ln	West Hickman	Sustained Rain Event	0	0	1
WH6_74	**3538 Creekwood Dr	West Hickman	Sustained Rain Event	0	0	1
WH7_15	203 Patchen Dr	West Hickman	Grease	0	1	0
WH7_280A	204 St Ann Dr	West Hickman	Sustained Rain Event	0	0	1
WH7_37	2300 Richmond Rd	West Hickman	Sustained Rain Event	1	0	1
WH7_982	2401 Richmond Rd	West Hickman	Sustained Rain Event	0	0	1
WH7_983	2401 Richmond Rd	West Hickman	Sustained Rain Event	0	0	1
WH8_1271	700 Southpoint Dr	West Hickman	Sustained Rain Event	0	0	1
WR1_272	152 Rugby Rd	Wolf Run	Grease	0	1	0
WR2_102	1835 Yorktown Rd (Gardenside Park)	Wolf Run	Sustained Rain Event	0	1	1
WR2 150	1324 Bordeaux Dr	Wolf Run	Debris	1	0	0

Table 2.4 CD Quarterly Report Third Quarter 2017

vs.

Third Quarter 2016 and Second Quarter 2017

	3rd Quarter 2017 vs. 3rd Quar	ter 2016 and 2nd Qu	arter 2017 Sanitary Sewer Overflows (M	Ianholes)		
				Number of	Number of	Number of
MH ID #	Address	Sewershed	Cause	Overflows	Overflows	Overflows
				3rd QTR 2017	3rd QTR 2016	2nd QTR 2017
WR2_245A	1041 Cross Keys Rd	Wolf Run	Grease	0	1	0
WR2_319	1733 Traveller Rd	Wolf Run	Sustained Rain Event	0	1	1
WR2_488	1616 Maywick View Ln (Wolf Run Park)	Wolf Run	Sustained Rain Event	0	1	1
WR5_9	782 Allendale Dr	Wolf Run	Sustained Rain Event/Cross Connect	0	1	0
WR5_9	782 Allendale Dr	Wolf Run	Sustained Rain Event	0	0	1
			Total Number of Overflows Per	12	22	47
			Respective Qtr.		22	4/
			Total Estimated Vol. (gal.) of Overflows	72,254	155,565	11,256,326
			Per Respective Qtr.	12,234	155,505	11,230,320

** Address for manhole was changed to reflect the official address on the Wet Weather SSO Monitoring List and/or previously reported address.

Table 2.5CD Quarterly ReportThird Quarter 2017Pump Station Overflows/Bypasses

			3rd Quarter 2017 Sanitary	Sewer Overflows/Bypa	sses (Pump Stations)			
Date	Bypass/	Pump Station Name	Address	Sewershed	Cause	Estimated Overflow	Appendix	RMP
	Overflow	*				Volume (gallons)	A*	Project
7/5/2017	Overflow	Sharon Village	1985 Haggard Ct	Cane Run	Sustained Rain Event	5,813	90	CR-8
7/8/2017	Overflow	Sharon Village	1985 Haggard Ct	Cane Run	Sustained Rain Event	32,180	90	CR-8
7/8/2017	Overflow	Thoroughbred Acres	619 Parkside Dr	Cane Run	Sustained Rain Event	262,592	13	CR-5
7/8/2017	Overflow	Winburn	1985 Russell Cave Rd	Cane Run	Sustained Rain Event	27,910	15	CR-6
7/9/2017	Bypass	Thoroughbred Acres	619 Parkside Dr	Cane Run	Power Failure	20,224	13	CR-5
7/23/2017	Bypass	Winburn	1985 Russell Cave Rd	Cane Run	Power Failure	3,764	15	CR-6
8/1/2017	Overflow	Town Branch	335 Jimmie Campbell Dr	Town Branch	Sustained Rain Event	3,064	107	TB-2
8/28/2017	Bypass	Electronics Park	609 Bizzell Dr	Town Branch	Mechanical Failure	1,184	-	-
9/2/2017	Overflow	East Lake	1326 Fenwick Rd	East Hickman	Sustained Rain Event	982,501	87	EH-11
9/9/2017	Bypass	South Elkhorn	2500 Bowman Mill Rd	South Elkhorn	Mechanical Failure	67,114	1	SE-1
			Total Overflow	rs 10	Total Estimated Overflow/ Bypass Volume	1 406 346		

* Appendix A refers to Appendix A of the Consent Decree which lists the locations of recurring SSOs and unpermitted discharges.

Table 2.6 CD Quarterly Report Third Quarter 2017 vs. Third Quarter 2016 and Second Quarter 2017 Pump Stations

3rd Quarter	2017 Sanitary Sewer Overflows/By	passes vs. 3rd Qua	rter 2016 and 2nd Quarter 2017 Sa	nitary Sewei	· Overflows/Bypa	asses (Pump Stat	tions)
					Number of	Number of	Number o
Dump Station Nama	Address	Sewershed	Cause	Bypass/	Overflows/	Overflows/	Overflows
Pump Station Name	Address	Sewersned	Cause	Overflow	Bypasses	Bypasses	Bypasses
					3rd QTR 17	3rd QTR 16	2nd QTR 1
Armstrong Mill	2755 Armstrong Mill Rd	East Hickman	Sustained Rain Event	Overflow	0	0	1
East Hickman	3316 Buckhorn Dr	East Hickman	Sustained Rain Event	Overflow	0	0	1
East Lake	1326 Fenwick Rd	East Hickman	Sustained Rain Event	Overflow	1	2	3
East Lake	1326 Fenwick Rd	East Hickman	Mechanical Failure	Bypass	0	0	1
Electronics Park	609 Bizzell Dr	Town Branch	Mechanical Failure	Bypass	1	0	0
Electronics Park	609 Bizzell Dr	Town Branch	Sustained Rain Event	Bypass	0	0	1
Greenbrier #2	3592 Winchester Rd	North Elkhorn	Sustained Rain Event	Overflow	0	0	1
Greenbrier #2	3592 Winchester Rd	North Elkhorn	Power Failure	Bypass	0	1	0
Lower Cane Run	1760 McGrathiana Pkwy	Cane Run	Mechanical Failure	Bypass	0	0	1
Mint Lane	1510 Man O War	South Elkhorn	Mechanical Failure	Bypass	0	0	1
Shadeland	857 Glendover Rd	West Hickman	Sustained Rain Event	Overflow	0	0	1
Shandon Park #1	2330 Pierson Dr	Cane Run	Sustained Rain Event	Bypass	0	0	1
Shandon Park #2	765 Kingston Dr	Cane Run	Sustained Rain Event	Overflow	0	0	1
Sharon Village	1985 Haggard Ct	Cane Run	Sustained Rain Event	Overflow	2	2	2
Sharon Village	1985 Haggard Ct	Cane Run	Mechanical Failure	Bypass	0	0	0
Sharon Village	1985 Haggard Ct	Cane Run	Power Failure	Bypass	0	1	0
South Elkhorn	2500 Bowman Mill Rd	South Elkhorn	Sustained Rain Event	Bypass	0	0	1
South Elkhorn	2500 Bowman Mill Rd	South Elkhorn	Mechanical Failure	Bypass	1	0	0
St. Martins	961 St Martins Ave	Town Branch	Sustained Rain Event	Bypass	0	0	1
Thoroughbred Acres	619 Parkside Dr	Cane Run	Sustained Rain Event	Overflow	1	1	2
Thoroughbred Acres	619 Parkside Dr	Cane Run	Power Failure	Bypass	1	0	0
Town Branch	335 Jimmie Campbell Dr	Town Branch	Lack of Capacity	Bypass	0	0	1
Town Branch	335 Jimmie Campbell Dr	Town Branch	Sustained Rain Event	Overflow	1	0	1
Winburn	1985 Russell Cave Rd	Cane Run	Sustained Rain Event	Overflow	1	1	1
Winburn	1985 Russell Cave Rd	Cane Run	Power/Control/Mechanical Failure	Bypass	0	0	1
Winburn	1985 Russell Cave Rd	Cane Run	Power Failure	Bypass	1	0	0
		-	Total Number of Overflow(s)/By		10	0	22
			Respec	ctive Quarter	10	8	23
			Total Estimated Overflow/Bypa		1,406,346	1,636,095	6,009,480

Table 2.7 CD Quarterly Report Third Quarter 2017 WWTP Unpermitted Bypasses

3rd Quarter 2017 Unpermitted Bypasses WWTP				
Date	Facility Name	Address	Cause	Estimated Overflow Volume (gallons)
	None			
			Total Number of Unpermitted Bypasses	0
			Total Estimated Bypass Volume	0

Section III CD Quarterly Report Third Quarter 2017 October 26, 2017

CD Language:

X. REPORTING REQUIREMENTS AND APPROVAL OF SUBMITTALS

29. Reports.

A. Quarterly Reports.

(iii) The anticipated projects and activities that will be performed in the next quarter to comply with the requirements of this Consent Decree, in Gantt chart or similar format.

LFUCG's Response:

The following table provides information on projects and activities anticipated in the next calendar quarter related to the sanitary sewer system. Table 3.1 highlights activities related to the Remedial Measures Plans and the Capacity, Management, Operation and Maintenance Programs.

Table 3.1 CD Quarterly Report Third Quarter 2017

Consent Decree Section Number	Task		o be Completed – Fourth Quarter 2017 – December 31, 2017)	
	Sanitary Sewer System and WWTP Remedial Measures Plan (RMP)			
	Group 1 – Sanitary Sewer System and WWTP RMP (EH, WH, WR)			
VII(15)(G)	Group 2 – Sanitary Sewer System and WWTP RMP (TB, CR)	The EPA and KDEP issued a full approval of the RMPs, including Implementation Schedule dated February 12, 2016, or March 18, 2016.		
	Group 3 – Sanitary Sewer System and WWTP RMP (NE, SE)			
VII(15)(G)(viii)	Sanitary Sewer System and WWTP RMP Implementation – Project Status	 The following projects are anticipated to be in the design phase during the fourth quarter of 2017: EH-2 East Hickman Pump Station EH-3 East Hickman Wet Weather Storage Tank EH-11 Eliminate East Lake Pump Station TB-6 UK Trunk C TB-7 UK Trunk D TB-10 Midland Avenue Trunk, Phase 1 (TBC) TB-11 WWTP-7 Gravity Thickeners TB-11 WWTP-10 Primary Digesters WH-5 Lansdowne South Trunk WH-6 West Hickman Main Trunk D WH-21 WWTP-17 Scum Facility WR-2 Wolf Run Main Trunk B WR-3 Wolf Run Main Trunk C 	 The following projects are anticipated to be under construction during the fourth quarter of 2017: CR-2 Expansion Area 3 Pump Station CR-3 Expansion Area 3 Force Main CR-4 Expansion Area 3 Trunk CR-5 Shandon Park Trunks CR-6 Winburn Trunk CR-7 Thoroughbred Acres Trunk SE-1 South Elkhorn Pump Station Upsize TB-11 WWTP-2 Primary Clarifier Equipment WH-1 WH7 Wet Weather Storage Tank WH-3 West Hickman Main Trunk B WH-4 West Hickman Main Trunk C WH-20 West Hickman WWTP Wet Weather Storage Tank WH-21 WWTP-1 Influent Pump Station (with WH-20) WH-21 WWTP-3 Leaping Weir (with WH-20) WH-21 WWTP-6 Zone 2 Aeration, Phase 2 WH-21 WWTP-18 Non-potable Water System (with WH-20) WH-21 WWTP-20 Odor Control Facilities, Phase 2 (with WH-20) 	

Table 3.1 CD Quarterly Report Third Quarter 2017

Consent Decree Section Number	Task	Work Anticipated to be Completed – Fourth Quarter (October 1, 2017 – December 31, 2017)		
	Capacity, Management, Operation and Maintenance (CMOM) Programs			
VII(16)	CMOM Programs Self- Assessment	 The CMOM Programs Self-Assessment, dated June 2011, was approved by the EPA and Kentucky EEC on August 17, 2012, without further comment. Work anticipated to be completed during the fourth quarter of 2017 is as follows: All CMOM elements associated with the CMOM Self-Assessment have been initiated for implementation; therefore, LFUCG will continue to implement and evaluate the CMOM Self-Assessment elements during the fourth quarter of 2017. 		
VII(16)(A)	Sewer Overflow Response Plan (SORP)	 The SORP, dated July 2011, was approved by the EPA and Kentucky EEC on August 17, 2012, without further comment. Work anticipated to be completed during the fourth quarter of 2017 is as follows: All CMOM elements associated with the SORP have been initiated for implementation; therefore, LFUCG will continue to implement and evaluate the SORP elements during the fourth quarter of 2017. 		
VII(16)(B)	System Capacity Assurance Program (CAP)	 The CAP, dated March 2014, was approved by the EPA and Kentucky EEC on July 3, 2014. Work anticipated to be completed during the fourth quarter of 2017 is as follows: Complete annual Technical Memorandum summarizing results from 2016 temporary flow monitoring and model recalibration/verification (including incorporation of completed sewer system improvements). Complete analysis of rainfall and flow data collected during the 2017 monitoring season and model verification/recalibration, as needed. Identify temporary rainfall and flow monitoring locations for 2018 monitoring season. RFP anticipated to be issued in 4Q17. Continue CAP implementation by reviewing/processing capacity requests for flow increases to the LFUCG sewer system in accordance with the System Capacity Assurance Program Plan. Continue to provide modeling support during design of RMP projects and update the model for other non-RMP sewer improvements completed by LFUCG. Continue to harvest earned credits from sewer improvements completed by LFUCG in 4Q17. Perform minor enhancements/maintenance of the Credit Tracking Information Management System (CTIMS) software, as needed. All CMOM elements associated with the CAP have been initiated for implementation; therefore, LFUCG will continue to implement and evaluate the CAP elements during the fourth quarter of 2017. 		

Table 3.1 CD Quarterly Report Third Quarter 2017

Consent Decree Section Number	Task	Work Anticipated to be Completed – Fourth Quarter (October 1, 2017 – December 31, 2017)	
VII(16)(C)	Fats, Oils, and Grease (FOG) Control Program	 The FOG Control Program, dated December 2011, was approved by the EPA and Kentucky EEC on August 17, 2012, with comment. Work anticipated to be completed during the fourth quarter of 2017 is as follows: Continue work with the Lexington-Fayette County Health Department (LFCHD) to incorporate FOG training services in Food Manager Certification Classes. Continue FOG permit application review and permit issuance. Continue inspections of Food Service Establishments (FSEs) based on risk ranking. Continue distribution of residential FOG brochures to apartment complexes. LFUCG and Bluegrass Greensource will host the annual Gobble Grease Toss on Friday, November 24, 2017. The event will encourage Lexington residents to bring leftover fats, oils, and grease from the preparation of their Thanksgiving dinners to be recycled instead of putting them down the drain and taxing the city's sanitary sewer system. All CMOM elements associated with the FOG Control Program have been initiated for implementation; therefore, LFUCG will continue to implement and evaluate the FOG Control Program elements during the fourth quarter of 2017. 	
VII(16)(D)	Gravity Line Preventative Maintenance Program (GLPMP)	 The GLPMP, dated December 2011, was approved by the EPA and Kentucky EEC on August 17, 2012, with common Work anticipated to be completed during the fourth quarter of 2017 is as follows: Finalize an internal review of the preventative maintenance (PM) list's protocols and procedures. All CMOM elements associated with the GLPMP have been initiated for implementation; therefore, LFUCG continue to implement and evaluate the GLPMP elements during the fourth quarter of 2017. 	
 VII(16)(E) Pump Station Operation Plan for Power Outages (PSOPPO) Work anticipated to be completed during the fourth quarter of 2017 is as follows: All CMOM elements associated with the PSOPPO have been initiated for implementation 		 The PSOPPO, dated September 2012, was approved by the EPA and Kentucky EEC on October 3, 2013. Work anticipated to be completed during the fourth quarter of 2017 is as follows: All CMOM elements associated with the PSOPPO have been initiated for implementation; therefore, LFUCG will continue to implement and evaluate the PSOPPO elements during the fourth quarter of 2017. 	

The following table provides information on projects and activities anticipated in the next calendar quarter related to the storm sewer system. Table 3.2 highlights various Stormwater Quality Management Program activities anticipated for the next quarter.

Table 3.2

CD Quarterly Report Third Quarter 2017 Stormwater Quality Management Program Activities Anticipated for the Fourth Quarter 2017

1.	Performance Standards – LFUCG will continue implementing recurring Performance Standards.	
2.	Stormwater Quality Management Program – LFUCG will continue implementing the <u>Stormwater Quality Management Program</u> , dated June 1, 2016.	
3.	Water Quality Management Fee Implementation – Ongoing Stormwater Quality Projects Incentive Grant Program grants will continue and will be completed as scheduled. Any executed grant award agreements will be forwarded to the Urban County Council for approval. Anticipated future meeting dates of the Water Quality Fees Board are October 12, 2017, and January 11, 2018. The main topic for the October meeting will be the selection of Class B Infrastructure grant recipients. The main topics for the January meeting will be to evaluate programmatic changes and the FY 2019 application documents.	
4.	Public Education and Outreach –	
4.	 Public Education and Outreach – LFUCG will update its website about the stormwater program. 	
4.		
4.	 LFUCG will update its website about the stormwater program. The database of people wanting to receive information from DWQ by email will 	
4.	 LFUCG will update its website about the stormwater program. The database of people wanting to receive information from DWQ by email will continue to be updated. 	
4.	 LFUCG will update its website about the stormwater program. The database of people wanting to receive information from DWQ by email will continue to be updated. LFUCG will continue to develop and publish success stories. LFUCG Department of Environmental Quality & Public Works staff will attend 	

5.	Public Involvement and Participation –	
	 Annual training for LexCall staff will be held during the fourth quarter. 	
	The West Hickman Watershed Council will meet in November.	
	 Volunteer service opportunities will continue to be facilitated by LFUCG during the fourth quarter. 	
	Storm drain stenciling will continue.	
	The Stormwater Stakeholder Advisory Committee will continue meeting.	
6.	Illicit Discharge Detection and Elimination – IDDE investigations will continue and staff will continue sending educational information to residents and responsible parties of illicit discharges. Dry Weather Screening will continue during the fourth quarter.	
7.	Construction Site Stormwater Runoff Control – Monthly active construction site inspections and targeted inspections will continue.	
8.	Post-Construction Stormwater Management in New Development and Redevelopment – Inspections of detention basins, retention ponds, stormwater control devices, and critical culverts will continue. LFUCG will continue to coordinate with property owners to ensure maintenance of stormwater control devices, and will continue to conduct initial stormwater quality BMP inspections for additions to the inventory, as sites become known to DWQ staff.	
9.	Pollution Prevention for Municipal Operations – LFUCG will continue quarterly inspections and maintenance of city-owned Suntree units, Stormceptors, and other water quality control devices. LFUCG will continue a quarterly highlight of a Greenworks Guide on its intranet during the fourth quarter.	
	Litter and woody debris removal will continue in streams, drainageways, and public right- of-way areas adjacent to the stormwater collection system.	
10.	Industrial Facility Stormwater Pollution Prevention – The inventory of industrial facilities and high-risk commercial facilities will continue to be updated and inspections of facilities will continue. An educational video based on BMPs relevant to industrial and high-risk facilities will be filmed during the fourth quarter. LFUCG will continue evaluating unclassified sites, landscaping companies, and automobile maintenance facilities for possible inclusion on the inventory of high-risk commercial facilities.	

11	Water Quality Monitoring – Permit-required monitoring will continue. Phase 1 Field Screening activities will continue in South Elkhorn for the Watershed-Focused Monitoring Program during the fourth quarter.	J
12	Reporting and Recordkeeping – Ongoing recordkeeping will continue.	
13	TMDLs and Impaired Waters – Staff, with input from the SSAC, will continue to prioritize the list of BMPs that will be proposed for implementation.	

Г

Table 3.3 provides information on anticipated progress in the next calendar quarter related to the implementation of the Supplemental and Commonwealth Environmental Projects required by the Consent Decree.

Table 3.3

CD Quarterly Report Third Quarter 2017 Supplemental and Commonwealth Environmental Projects Progress Anticipated for the Fourth Quarter 2017

J-1	Coldstream Park Stream Corridor Restoration and Preservation SEP – The contractor will complete grading and earthwork of the stream and wetlands during the fourth quarter.
J-2	Green Infrastructure SEP – LFUCG is assuming this SEP is complete unless directed otherwise by the EPA.
K-1	Blue Sky Package Treatment Plant Elimination Project – Complete.
K-2	Flooding Evaluation Project –
	Demolition of 1653 Gayle Drive to be completed, which will complete the Ft. Sumter / Gayle Drive Priority project.
	The construction contract for the Wilson Downing Tributary project will be advertised and bid during the fourth quarter.
	Investigation and concept design will continue on the Southland stormwater project.
	LFUCG will continue analysis of the viability of the next three projects on the priority list.

Section IV CD Quarterly Report Third Quarter 2017 October 26, 2017

CD Language:

X. REPORTING REQUIREMENTS AND APPROVAL OF SUBMITTALS

29. Reports.

A. Quarterly Reports.

(iv) If LFUCG violates any requirement of this Consent Decree or has reason to believe that it is likely to violate any requirement of this Consent Decree in the future, LFUCG shall notify the United States and EPPC of such violation and its likely duration, with an explanation of the violation's likely cause and of the remedial steps taken, and/or to be taken, to prevent or minimize such violation. If the cause of a violation cannot be fully explained at the time the report is due, LFUCG shall include a statement to that effect in the report. LFUCG shall investigate to determine the cause of the violation and then shall submit an amendment to the report, including a full explanation of the cause of the violation, within thirty (30) days after the quarterly report.

LFUCG's Response:

LFUCG has not violated any requirement or deadline associated with the Consent Decree during this past quarter; however, LFUCG anticipates missing the deadline for an RMP project scheduled for completion by the end of 2018.

Town Branch WWTP Primary Digesters

The project to upgrade the Town Branch WWTP primary digesters is a component of RMP Project TB-11 (Town Branch WWTP Reliability Upgrades) detailed in the RMP Group 2 submittal in April 2012. According to the approved WWTP Reliability Upgrade Projects schedule dated February 2016, this project is to be functionally operational by December 31, 2018. At this time, the projected completion date for the upgrade of the primary digesters is October 31, 2019, which will be approximately 10 months past the deadline. The reason for the completion delay is provided below.

TB WWTP has three (3) primary digesters using equipment that is over 25 years old. The concrete structures associated with the digesters are in good condition; however, the digester equipment needs to be replaced to ensure functionality. The original primary digester upgrade

project components included replacement of the digester covers, mixing systems, boilers, heat exchangers, and waste gas flare.

During preliminary design discussions, it became apparent that the scope of the project needed to be significantly expanded in order to meet the requirements of NFPA 820 (Standard for Fire Protection in Wastewater Treatment and Collection Facilities, published by National Fire Protection Association), which came into effect after construction of the existing primary digester complex. The existing primary digester complex was completed in 1989 and NFPA 820 was published in 1990. NFPA 820 will require the relocation of air supply equipment, the separation of non-hazardous and hazardous classified areas, the isolation of digester gas handling equipment, and the relocation of the boilers.

At this point, the project design is anticipated to be complete by the end of October 2017, and construction is expected to take 24 months. The expanded project design scope described above will also lengthen the original project construction schedule due to the additional work required to meet NFPA 820, the necessary equipment procurement lead times, and a more complex rehabilitation of the primary digester covers.

In summary, all the improvements associated with this project are anticipated to be complete by October 31, 2019. No recurring SSOs are anticipated to be impacted by the delay in completion of this project.

Section V CD Quarterly Report Third Quarter 2017 October 26, 2017

CD Language:

X. REPORTING REQUIREMENTS AND APPROVAL OF SUBMITTALS

29. Reports.

A. Quarterly Reports.

(v) Any additional information that demonstrates that LFUCG is implementing the remedial measures required in this Consent Decree.

LFUCG's Response:

The following table lists the items that have been submitted to EPA and EEC, the date submitted, and the current approval status, if applicable.

Table 5.1 CD Quarterly Report Third Quarter 2017 Consent Decree Deliverables Submitted as of October 26, 2017

Project/Program/Report Name	Date Submitted	Current Approval Status
Notification of WWTP Backup Power Installation/Completion	2008-Mar-31	N/A
SSA Work Plan	2008-Jun-09	EPA/EEC review complete – 2012-Aug-17 Certified Letter No. 70101060000217059186

Project/Program/Report Name	Date Submitted	Current Approval Status
Hydraulic Model Report	2008-Jul-08	EPA/EEC review complete – 2012-Aug-17 Certified Letter No. 70101060000217059186
Notification of Appendix F Cross Connections Eliminated	2008-Jul-09	N/A
Sewer Overflow Response Plan (initial submittal)	2008-Jul-25	EPA/EEC informal comments – 2011-Mar- 17 Certified Letter No. 70101060000217047404; LFUCG resubmitted
CMOM Programs Self-Assessment (initial submittal)	2008-Aug-26	EPA/EEC informal comments – 2010-Dec-6 Certified Letter No. 70052570000148867697; LFUCG resubmitted
Capacity Assessment Work Plan	2008-Sep-09	EPA/EEC review complete – 2012-Aug-17 Certified Letter No. 70101060000217059186
2008 Annual Report	2009-Jan-29	N/A
Notification of Pump Station Design, Capacity, and Equipment Condition Adequacy Evaluation Report Completion	2009-Mar-07	N/A
First Quarter 2009 Quarterly Report	2009-Apr-29	N/A
Pump Station Operation Plan for Power Outages (initial submittal)	2009-May-14	EPA/EEC informal comments – 2011-Mar- 17 Certified Letter No. 70101060000217047404; LFUCG resubmitted
Second Quarter 2009 Quarterly Report	2009-Jul-29	N/A
	•	

Project/Program/Report Name	Date Submitted	Current Approval Status
Fats, Oils, and Grease Control Program (initial submittal)	2009-Aug-10	EPA/EEC informal comments – 2011-Mar- 17 Certified Letter No. 70101060000217047404; LFUCG resubmitted
Gravity Line Preventative Maintenance Program (initial submittal)	2009-Aug-13	EPA/EEC informal comments – 2011-Mar- 17 Certified Letter No. 70101060000217047404; LFUCG resubmitted
North Elkhorn Force Main Diversion Project	2009-Oct-29 via quarterly report	N/A
Third Quarter 2009 Quarterly Report	2009-Oct-29	N/A
Fourth Quarter 2009 Quarterly Report	2010-Jan-28	N/A
2009 Annual Report	2010-Jan-28	N/A
First Quarter 2010 Quarterly Report	2010-Apr-29	N/A
MS4 Permit Annual Report for 2009 (Fiscal Year 2009 – Calendar Year 2009)	2010-Jul-14	N/A
Second Quarter 2010 Quarterly Report	2010-Jul-23	N/A
South Elkhorn Pump Station and Force Main Upgrade	2010-Oct-28 via quarterly report	N/A
Third Quarter 2010 Quarterly Report	2010-Oct-28	N/A
Fourth Quarter 2010 Quarterly Report	2011-Jan-28	N/A
2010 Annual Report	2011-Jan-28	N/A

Project/Program/Report Name SSA Group 1 Report	Date Submitted 2011-Apr-12	Current Approval Status EPA/EEC comments –
	2011-Api-12	2011-Oct-14 Certified Letter No. 70101060000217055027; LFUCG response dated 2011-Nov-18
First Quarter 2011 Quarterly Report	2011-Apr-29	N/A
Sewer Overflow Response Plan (second submittal)	2011-Jun-29	EPA/EEC approved without further comment – 2012-Aug-17 Certified Letter No. 70101060000217059186
CMOM Programs Self-Assessment (second submittal)	2011-Jul-01	EPA/EEC approved without further comment – 2012-Aug-17 Certified Letter No. 70101060000217059186
MS4 Permit Annual Report for Calendar Year 2010	2011-Jul-14	N/A
List of Future Authorized Connections	2011-Jul-21 via quarterly report	N/A
Second Quarter 2011 Quarterly Report	2011-Jul-21	N/A
Pump Station Operation Plan for Power Outages (second submittal)	2011-Sep-30	EPA/EEC comments – 2012-Aug-17 Certified Letter No. 70101060000217059186; LFUCG resubmitted

Project/Program/Report Name	Date Submitted	Current Approval Status
RMP Group 1	2011-Oct-12	EPA/EEC approved with the exception of the proposed implementation schedule – 2014-Nov-18 Certified Letter No. 70121010000207596533 <u>First Material Modification</u> to Consent Decree filed 2015-Jul-9 approves June 2014 overall implementation schedule EPA/EEC full approval of the RMPs including the project implementation schedule dated Feb 2016 – 2016-Mar-18 Certified Letter No. 70151730000180442722
SSA Group 2 Report	2011-Oct-13	No formal comments received from EPA/EEC
Third Quarter 2011 Quarterly Report	2011-Oct-27	N/A
Fats, Oils, and Grease Control Program (second submittal)	2011-Dec-16	EPA/EEC approved with comment – 2012-Aug-17 Certified Letter No. 70101060000217059186
Gravity Line Preventative Maintenance Program (second submittal)	2011-Dec-19	EPA/EEC approved with comment – 2012-Aug-17 Certified Letter No. 70101060000217059186
Fourth Quarter 2011 Quarterly Report	2012-Jan-27	N/A
2011 Annual Report	2012-Jan-30	N/A

Project/Program/Report Name	Date Submitted	Current Approval Status
SSA Group 3 Report	2012-Apr-12	No formal comments received from EPA/EEC
RMP Group 2	2012-Apr-13	EPA/EEC approved with the exception of the proposed implementation schedule – 2014-Nov-18 Certified Letter No. 70121010000207596533 <u>First Material Modification</u> to Consent Decree filed 2015-Jul-9 approves June 2014 overall implementation schedule
		EPA/EEC full approval of the RMPs including the project implementation schedule dated Feb 2016 – 2016-Mar-18 Certified Letter No. 70151730000180442722
Deep Springs Pump Station Upgrade	2012-Apr-27 via quarterly report	N/A
Dixie Pump Station Upgrade	2012-Apr-27 via quarterly report	N/A
First Quarter 2012 Quarterly Report	2012-Apr-27	N/A
Appendix J-2 SEP Completion Report	2012-Jun-29	Under EPA/EEC Review
MS4 Permit Annual Report for Calendar Year 2011	2012-Jul-13	N/A
Second Quarter 2012 Quarterly Report	2012-Jul-20	N/A

Project/Program/Report Name	Date Submitted	Current Approval Status
Pump Station Operation Plan for Power Outages (third submittal)	2012-Sep-19	EPA/EEC approved – 2013-Oct-3 Certified Letter No. 70101670000225534553
RMP Group 3	2012-Oct-11	EPA/EEC approved with the exception of the proposed implementation schedule – 2014-Nov-18 Certified Letter No. 70121010000207596533 <u>First Material Modification</u> to Consent Decree filed 2015-Jul-9 approves June 2014 overall implementation schedule EPA/EEC full approval of the RMPs including the project implementation schedule dated Feb 2016 – 2016-Mar-18 Certified Letter No. 70151730000180442722
SORP – Implementation Commenced	2012-Oct-29 via quarterly report	N/A
Third Quarter 2012 Quarterly Report	2012-Oct-29	N/A
System Capacity Assurance Program (initial submittal)	2012-Dec-21	EPA/EEC comments – 2014-Feb-12 Certified Letter No. 70123460000308919960; LFUCG resubmitted
Appendix J-1 SEP Coldstream Park Greenway Plan	2012-Dec-21	No formal comments received from EPA/EEC

Project/Program/Report Name	Date Submitted	Current Approval Status
Fourth Quarter 2012 Quarterly Report	2013-Jan-29	N/A
2012 Annual Report	2013-Jan-30	N/A
First Quarter 2013 Quarterly Report	2013-Apr-29	N/A
MS4 Permit Annual Report for Calendar Year 2012	2013-Jul-12	N/A
Second Quarter 2013 Quarterly Report	2013-Jul-29	N/A
SORP 2013 Update	2013-Oct-14	Under EPA/EEC Review
Third Quarter 2013 Quarterly Report	2013-Oct-29	N/A
Fourth Quarter 2013 Quarterly Report	2014-Jan-29	N/A
2013 Annual Report	2014-Jan-30	N/A
RMP Revisions	2014-Mar-14	N/A
System Capacity Assurance Program (second submittal)	2014-Mar-14	EPA/EEC approved – 2014-Jul-3 Certified Letter No. 70101060000217039041
FOG Program – Implementation	2014-Apr-29 via quarterly report	N/A
GLPM Program – Implementation	2014-Apr-29 via quarterly report	N/A
First Quarter 2014 Quarterly Report	2014-Apr-29	N/A
MS4 Permit Annual Report for Calendar Year 2013	2014-Jul-14	N/A
Second Quarter 2014 Quarterly Report	2014-Jul-29	N/A
SORP 2014 Update	2014-Oct-14	Under EPA/EEC Review
RMP Project EH-13 East Lake Trunk Upsize	2014-Oct-29 via quarterly report	N/A

Project/Program/Report Name	Date	Current Approval
Floject/Flogram/Report Name	Submitted	Status
RMP Project WH-21 WWTP-5 Zone 1 Aeration	2014-Oct-29	N/A
	via quarterly report	
RMP Project WH-21 WWTP-6 Zone 2 Aeration,	2014-Oct-29	N/A
Phase 1	via quarterly report	
CAP – Implementation Commenced	2014-Oct-29	N/A
	via quarterly report	
CMOM – Development & Implementation	2014-Oct-29 via quarterly	N/A
	report	
List of Future Authorized Connections	2014-Oct-29 via quarterly	N/A
	report	
Blue Sky Pump Station/Force Main	2014-Oct-29 via quarterly	N/A
	report	
Third Quarter 2014 Quarterly Report	2014-Oct-29	N/A
Appendix K-1 CEP Completion Report	2014-Dec-05	EEC confirmed CEP completion – 2016-Jul-21 Certified Letter No. 70123460000234676351
Appendix J-1 SEP Coldstream Park Greenway Plan Supplement	2014-Dec-31	No formal comments received from EPA/EEC
RMP Project EH-12 Century Hills Trunk Upsize	2015-Jan-29 via quarterly	N/A
	report	
RMP Project NE-7 Expansion Area 2A Projects	2015-Jan-29 via quarterly	N/A
	report	

Project/Program/Report Name	Date Submitted	Current Approval Status
RMP Project TB-11 WWTP-4 Final Clarifier Equipment, Phase 1	2015-Jan-29 via quarterly report	N/A
RMP Project WH-13 Idle Hour Trunk	2015-Jan-29 via quarterly report	N/A
RMP Project WH-21 WWTP-20 Odor Control Facilities, Phase 1	2015-Jan-29 via quarterly report	N/A
RMP Project WR-1 Wolf Run Main Trunk A	2015-Jan-29 via quarterly report	N/A
RMP Project WR-10 Bob O Link Trunk	2015-Jan-29 via quarterly report	N/A
RMP Project WR-11 Wolf Run Pump Station	2015-Jan-29 via quarterly report	N/A
List of Future Authorized Connections	2015-Jan-29 via quarterly report	N/A
Fourth Quarter 2014 Quarterly Report	2015-Jan-29	N/A
2014 Annual Report	2015-Jan-30	N/A
First Quarter 2015 Quarterly Report	2015-Apr-29	N/A
MS4 Permit Annual Report for Calendar Year 2014	2015-Jul-14	N/A
RMP Project TB-3 Tie-in Lower Cane Run Force Main	2015-Jul-29 via quarterly report	N/A
Second Quarter 2015 Quarterly Report	2015-Jul-29	N/A

Project/Program/Report Name	Date Submitted	Current Approval Status
Appendix J-1 SEP Coldstream Park Greenway Plan Update (Original Plan Combined with Supplement)	2015-Aug-12	EPA/EEC approved – 2015-Nov-25 Certified Letter No. 70142870000033182893
SORP 2015 Update	2015-Oct-14	Under EPA/EEC Review
Third Quarter 2015 Quarterly Report	2015-Oct-29	N/A
RMP Project WH-2 West Hickman Main Trunk A	2016-Jan-28 via quarterly report	N/A
RMP Project WH-16 Woodhill Trunk	2016-Jan-28 via quarterly report	N/A
Fourth Quarter 2015 Quarterly Report	2016-Jan-28	N/A
2015 Annual Report	2016-Jan-29	N/A
First Quarter 2016 Quarterly Report	2016-Apr-26	N/A
MS4 Permit Annual Report for Calendar Year 2015	2016-Jul-14	N/A
Second Quarter 2016 Quarterly Report	2016-Jul-28	N/A
SORP 2016 Update	2016-Oct-13	Under EPA/EEC Review
Third Quarter 2016 Quarterly Report	2016-Oct-27	N/A
PSOPPO – Implementation	2017-Jan-27 via quarterly report	N/A
RMP Project TB-1 Town Branch WWTP Wet Weather Storage Tank	2017-Jan-27 via quarterly report	N/A
RMP Project TB-5 UK Trunk B (Newtown Pike Extension)	2017-Jan-27 via quarterly report	N/A

Project/Program/Report Name	Date Submitted	Current Approval Status
RMP Project TB-11 WWTP-1 Headworks	2017-Jan-27 via quarterly report	N/A
RMP Project WR-8 Wolf Run Wet Weather Storage Tank	2017-Jan-27 via quarterly report	N/A
Fourth Quarter 2016 Quarterly Report	2017-Jan-27	N/A
2016 Annual Report	2017-Jan-30	N/A
RMP Project TB-11 WWTP-12 Dewatering	2017-Apr-27 via quarterly report	N/A
First Quarter 2017 Quarterly Report	2017-Apr-27	N/A
MS4 Permit Annual Report for Calendar Year 2016	2017-Jul-13	N/A
RMP Project TB-4 UK Trunk A	2017-Jul-27 via quarterly report	N/A
Second Quarter 2017 Quarterly Report	2017-Jul-27	N/A
RMP Project CR-9 Lower Griffin Gate Trunk	2017-Oct-26 via quarterly report	N/A